BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2003 (Revised)

Name of the Project: Rehabilitation of Damaged Polders under the District of Cox's Bazar. (2nd Revised)

PROJECT PERIOD: MARCH 2015 TO JUNE 2021.

DVISION: Cox's Bazar O&M Division, BWDB, Cox's Bazar

Bandarban O&M Division, BWDB, Bandarban

CIRCLE: Cox's Bazar WD Circle, BWDB, Cox's Bazar.

ZONE : South Eastern Zone, BWDB, Chattogram.

Government of the People's Republic of Bangladesh Ministry of Planning Implementation Monitoring and Evaluation Department.

PROJECT COMPLETION REPORT: IMED 04/2003 (REVISED)

A. PROJECT DESCRIPTION:

01. Name of Project

: Rehabilitation of Damaged Polders under the District of Cox's Bazar (2nd

Revised).

02. Administrative Ministry/

Division

: Ministry of Water Resources (MoWR)

03. Executing Agency

: Bangladesh Water Development Board (BWDB).

04. Location of the Project

: Upazilla - Cox's Bazar Sadar, Pekua, Chakaria, Teknaf, Kutubdia &

Moheshkhali, District: Cox's Bazar.

05. Object of the Project

To rehabilitate/repair of infrastructures under Damaged Polder No.-64/2B, 66/1, 65, 67/B, 69(N/E), 70, 71 and Matamuhuri River bank protection & de-siltation of river bed of Coastal Area which have badly been damaged by the tidal fluctuations/wave thrust/high flood/cyclonic action occurred by the Bay of Bengal.

06. Estimated Cost:

(In Lakh Taka)

•	Original	1st Revised	Latest Revised (2 nd)
a) Total	25976.00	36311.81	36220.82
b) Taka	25976.00	36311.81	36220.82
c) Foreign Currency	-	-	-
d) Project Aid	-	-	-
e) RPA	ED.E.	_	-

07. Date of Approval:

//. Date of approvat			PCP PP
		PCP	PP
			25/06/2015
a) Original	:	-	25/06/2015
b) 1 st Revised	•	-	20/06/2017
c) 1 st No Cost Time Exte	ension :	-	27/05/2019
d) Latest Revised (2 nd)	:	-	28/06/2020

08. Implementation period:

	Date of Commencement	Date of Completion
a) Original	March, 2015	June, 2017
b) 1st Revised	March, 2015	June, 2019
c) 1st No Cost Time Extension	March, 2015	June, 2020
d) Latest Revised (2 nd)	March, 2015	June, 2021
e) Actual	March, 2015	June, 2021

09. Financial Agreement (source wise):

9.1 Status of Loan / Grant:

a) Foreign Financing:

Source(s)	Currency as	Amount in	Nature	Date of	Date of	Date of Closing	
	per	US\$	(Loan/Grant	Agreement	Effectiveness		
	Agreement	(Million)	Supplier's credit)				
1	2	3	4	5	6	7	8

b) GOB:

(In Lakh Taka)

Total Amount	Loan	Grant	Cash Foreign Exchange
1	2	3	4
36220.82	•	36220.82	-

9.2 Utilization of Project Aid: (Source wise)

(In Million)

	Total Amount		Actual Ex	Actual Expenditure		Unutilized Amount	
	In US \$	In Local	IN US \$	In Local	In US \$	In Local	
		Currency		Currency		Currency	
1	2	3	4	5	6	. 7	

9.3 Reimbursable Project Aid (RPA)

(In Lakh Taka)

_						III Bailii Faila
	RPA Amount		Amount Spent	Amount claimed	Amount	Remarks.
	As Per DPP	As per	·		Reimbursed	
ĺ		Agreement		ŕ		,
	1	2	3	4	5	6

B. IMPLEMENTATION POSITION

01. Implementation Period:

T 1				
Implementation		Actual	Time Over Run	Remarks
Period as per DPP		Implementation	(% of Original	
Original	Latest	Period	Implementation	
	Revised	,	Period)	
1	2	3	4	5
~1				Within a few months of the project's
	,			implementation, Cyclone "Komen" struct the
				project site and severely damaged the projects
				physical components. As a result, it required major
				change in design as per physical condition which
				caused revision of the DPP. Moreover, most of the
,				work site is situated in the remote places. In some
March/	March		,	packages it was very difficult to collect the earth
2015	/2015	March/2015		
to	to	to	171.48%	for embankment construction and to manage space
June/	June/	June/2021		for manufacturing C.C blocks for protective works
2017	2021			as it is surrounded by shrimp and salt culture
				farms which also caused the delay in completing
				the project. Afterward, the whole world was
				affected by corona virus pandemic. Due to
				pandemic situation and restriction in lockdown
				situation the normal pace of implementation was
			·	badly affected. Hence the final implementation
				was increased till June, 2021.

02. Cost of the Project:

(In Lakh Taka)

Descriptio	<u> </u>		Actual	Cost Over-run		
n	Original	Latest Revised	Expenditur	(% of original	Remarks	
			е	cost)		
1	2	3	4	5	6	
Total	25976.00	36220.82	32031.71		The rate schedule was of 2014-	
			23.319		23.31%	15 has been updated in 2015-16
Taka	25976.00	36220.82	32031.71		which causes 11.53% increment	
PA	-	-			in cost; Also, change in design after cyclone "Komen" to cope up with field condition increased project cost.	

03. Project Personnel: Project work has been implemented by existing manpower of Cox's Bazar O&M Division, BWDB, Cox's Bazar & Bandarban O&M Division, BWDB, Bandarban. There was no provision of project personnel recruitment on this project.

Sanctioned	Manpower	Manpower Status of the existing Manpower					
strength as per PP	employed during execution	Manpower requirement for O&M as per PP	existing Manpower for O&M	Others	Male	Female	
1	2	3	4	5	6	7	
Officer (s)	Existing ma	marrier of the implem	enting aganay was	doutered		£41	
Staff (s)	Existing manpower of the implementing agency were deployed during execution of the						
Total		project.					

	_	
NY:	1	
IND	l	

04. Training of project Personnel (Foreign/Local): No provision of any sort of training in this project.

Field of Training	Provision as per PP		Act	Remarks.	
/Study tour/work	Number of	Man- months	Number of	Man months	
shop/ Seminar etc.	Person		Person		
1	2	3	4	5	6

a) Foreign	 Nil	••••••
b) Local	 Nil	

05. Component wise Progress (As per Latest approved DPP):

(In Lakh Taka)

,						(In Lakh Taka)
Items of work		Target (as per PP)	Actual	Progress	
(As per PP)	Unit	Financial	Physical (Quantity)	Financial	Physical (Quantity)	Reasons for deviation (±)
1	2	3	4	5	6	7
Revenue Component:					!	
Petrol & lubricant	item	10.00	L.S.	9.99	L.S.	
Stationery	item	4.00	L.S.	4.00	L.S.	
Printing & Publications	item	2.00	L.S.	2.00	L.S.	
Honorarium for						
Different committee member-	item	3.00	L.S.	3.00	L.S.	
Midterm Evaluation committee	item	5.00	L.S.	4.84	L.S.	
Progress Monitoring committee	item	1.00	L.S.	0.53	L.S.	
Survey & Investigation	item	8.00	L.S.	7.98	L.S.	
Sub-Total (A):		33.00		32.34	,	
Capital Component:						
Acquisition of Assets:						
Purchase of Speed Boat - 1 No.	No.	20.00	1	19.74	1	
Purchase of Jeep- 1 No.	No.	85.00	1	-	-	Due to restriction imposed by Finance ministry in COVID-19 situation,
Purchase of Motor Cycle- 2 Nos.	Nos.	3.00	2	3.00	2	
Purchase of Computer with Laser Printer - 3 Nos.	Nos.	3.00	3	2.99	3	·
Construction of works:						
Repair & maintenance of BWDB office building, rest house, residential building, barrack house	Nos.	138.70	29	138.70	29	
etc.					· .	

Items of work		Target (a	as per PP)	Actual	Progress	
(As per PP)	Unit	Financial	Physical (Quantity)	Financial	Physical (Quantity)	Reasons for deviation (±)
1	2	3	4	5	6	7
Construction of Embankment & Resectioning of Embankment (Length= 59.653 km, Width= 4.3m, Height= 7m PWD, Earthwork= 34,14,035.15 cubic	Km	6906.97	59.653	5368.38	57.968	Did not implemented to avoid duplication of works as other government organizations activities to save their infrastructures at the same location. Hence,
meter)						as per recommendation
Repair of Existing Slope Protection & Embankment Slope Protection	Km	26349.82	14.376	24100.14	13.576	of the technical committee, length has been curtailed to avoid over lapping which is attached herewith as annexure-I.
Construction of water retention structure	Nos.	422.53	2	420.78	2	
Matamuhuri river bank protection	Km	1573.82	1.400	1523.97	1.400	
De-siltation of river bed of Matamuhuri river	Km/ cum	684.98	3.00 km/ 409818.30 cum	421.68	3.00 / 330662.00 cum	As some Chars were recorded as private property.
Sub-Total (B):		36187.82		31999.38		,
(C) Physical Contingency	L.S.	0.00		0.00		
(D) Price Contingency	L.S.	0.00		_0.00		
Total (A+B+C+D):		36220.82	100%	32031.71	96.00%	

06. Information Regarding Project Director(s):

Name & Designation with	Full	Part	Responsible	Date		
pay scale.	time	time	for more than one Project	Joining	Transfer	Remarks.
1	2	3	4	5	6	7
A K M Shamsul Karim Chief Engineer 66000-76490 (2nd Grade)	Full time	-	Yes	16/03/2016	26/10/2019	
Tayan Kumar Tripura Executive Engineer 43000-69850 (5th Grade)	Full time	-	Yes	27/10/2019	09/08/2020	
Probir Kumar Goshwami Executive Engineer 43000-69850 (5th Grade)	Full time	- -	Yes	10/08/2020	Till Date	



07. Procurement of Transport (in nos.):

•	Type of Fransport	Number as per DPP	Procured with date	Transferred to Transport Pool with date	Transferred to O&M with date	Condemned/ damaged with date	Remarks.
Γ	1	2	3	4	5	6	7
	Speed Boat	1	10/11/2020		Cox's Bazar O&M Division, BWDB, Cox's Bazar 06/02/2021	<u>.</u> .	Being used for inspection & maintenance of the Project as major part of the project is located at remote island & coastal area.
	Jeep	1	- -		-	- -	Not procured due to restriction imposed by Finance ministry in COVID-19 situation.
	Motor Cycle	2	13/01/2021	- -	Bandarban O&M Division, BWDB, Bandarban 25/01/2021	-	Being used by Sectional officers for inspection & maintenance of the Project. (Yet to be Registered-Engine No- JZXWLH78996 Chassis No-PSUB44BY5MTL18168; Engine No- JZXWLH77684 Chassis No-PSUB44BY8MTL19122)

08. Procurement of Goods, Works and Consultancy Service.

08.1 Goods & Works of the Project Costing above Tk. 200.00 lakh and Consulting above 100.00 lakh.

Description of procurement	Tender/Bid/Proposal Cost (in Lakh Taka)		Tender/Bid/Proposal		Date of completion of works /services and supply of goods.	
(goods/work/consultancy) as per Bid document	As per DPP	Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual
1	2	3	4	5	6	7
Re-construction of embankment & Re-sectioning of Embankment with protective work from km. 118.910 to km. 119.170, from km. 119.490 to km. 119.690, from km. 123.840 to km. 124.020, from km. 124.245 to km. 124.645 & from km. 11.450 to km. 11.750 of polder no-64/2B	Original- 2207.10 1st Revised- 2862.37 2nd Revised- 2997.20	Original- 2862.37 1 st Revised- 2997.20	15-11-15	01-02-16	26-12-16 / 30-06-17 / 30-06-18 / 30-06-21	30-06-21

Description of any assument	<u> </u>	ost	Tender/B	id/Proposal	Date of completion of works /services and supply of goods.	
Description of procurement (goods/work/consultancy) as per Bid document	As per DPP	h Taka) Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual
1	2	3	4	-5	6	7
Re-sectioning of Embankment (Sea-dyke) from km. 118.020 to km. 118.910, from km. 126.000 to km. 126.300, from km. 12.800 to km. 13.070 of polder no-64/2B	Original- 380.15 1st Revised- 359.22 2nd Revised- 403.01	Original- -359.21-1 st Revised- 403.01	26-10-15	01-02-16	26-06-16 / -30-06-17 /- 30-06-18 / 30-06-20	30-06-20
Re-sectioning of Embankment (Interior dyke) from km. 107.800 to km. 108.100, from km. 101.309 to km. 104.000, from km. 88.200 to km. 89.000 of polder no- 64/2B	Original- 191.03 1st Revised- 169.96 2nd Revised- 237.03	Original- 169.95 1st Revised- 237.03	31-03-16	16-06-16	27-06-17 / 27-06-18 / 30-03-20	30-03-20
Re-construction of embankment & Re-sectioning of Embankment with protective work (Sea-dyke) in between from km. 0.935 to km. 1.335 of polder no- 66/1	Original- 420.30 1st Revised- 790.55 2nd Revised- 790.32	790.54	03-04-16	15-11-16	29-06-17 / 30-06-18	30-06-18
Re-construction of embankment & Re-sectioning of embankment with protective work (Sea dyke) from km. 8.810 to km. 9.810 of polder no- 70.	Original- 2098.19 1st Revised- 2421.40 2nd Revised- 2041.20	2271.47	15-11-15	14-02-16	30-06-17 / 30-06-19	30-06-19
Re-sectioning of embankment from km. 0.000 to km. 5.000 of polder no- 69 (N/E)	Original- 280.09 1st Revised- 315.06 2nd Revised- 358.95	315.06	31-03-16	16-08-16	30-03-17 / 30-06-17 / 30-06-18 / 25-06-21	25-06-21
Construction of Water Retention structures at Shaplapur & Denashpur of Polder no- 69 (N/E)	Original- 200.00 1st Revised- 498.64 2nd Revised- 422.53	423.01	01-11-16	16-08-17	13-02-19	13-02-19

	Tender/Bio	ost	Tender/B	id/Proposal	Date of con works /ser	vices and
Description of procurement (goods/work/consultancy) as per Bid document	(in Lak As per DPP	h Taka) Contract value	Invitation date	Contract signing/LC opening date	As per contract	f goods. Actual
1	2	3	4	5	6	7
River bank protection of Matamuhuri River at Laykharchar (from km. 0.000 to km. 0.200) & Kuchpara (from km. 0.000 to km. 0.300)	Original- 464.29 1st Revised- 556.53 2nd Revised- 509.43	509.42	20-08-17	29-10-17	27-06-19 / 30-06-20 / 30-06-21	30-06-21
Re-construction of embankment (Sea dyke) with slope protective work from km. 125.045 to km. 126.000 & km. 126.300 to km. 126.400 = 1.055 km and only slope protection work from km. 126.000 to km. 126.300=0.300 km; Total=1.355 km of polder no- 64/2B	Original- 2235.75 1st Revised- 2801.39 2nd Revised- 2845.33	Original- 2801.39 1st Revised- 2845.33	06-08-17	22-10-17	15-03-19 / 30-06-21	30-06-21
Re-sectioning of embankment with protective work (Sea-dyke) from km. 12.600 to km. 12.800 = 0.200km. and Re-sectioning of embankment (Sea-dyke) from km. 119.690 to km. 122.400 = 2.710km. of polder no- 64/2B	Original- 1035.62 1st Revised- 800.03 2nd Revised- 859.36	Original- 800.03 1st Revised- 859.36	09-11-15	19-01-16	20-12-16 / 30-06-18 / 30-06-21	30-06-21
Re-construction of Embankment & Re-sectioning of Embankment with protective work (Sea-dyke) in between km. 1.696 to km. 2.096 = 0.400km. of Polder No-66/1	Original- 420.30 1st Revised- 817.34 2nd Revised- 780.34	817.34	22-03-16	15-11-16	29-06-17 / 30-06-18	30-06-18
River bank protection of Matamuhuri River at Monshirguna (from km. 6.380 to from 6.680) & South Mehernama (from km. 72.975 to km. 73.075)	Original- 371.42 1st Revised- 523.65 2nd Revised- 517.14	523.65	18-07-16	10-09-17	20-06-18 / 30-05-19	30-05-19
De-siltation of river bed of Matamuhuri River at Hazipara (0.600km), Kayerbeel (0.400km), Betua (1.000km), Sakanderpara (0.500km), Abdul Baripara 0.500km)	Original- 200.00 1st Revised- 770.76 2nd Revised- 684.98	684.98	29-10-17	05-02-18	30-04-19 / 30-06-20	30-06-20

Description of procurement	Co	d/Proposal ost h Taka)	Tender/B	Tender/Bid/Proposal		Date of completion of works /services and supply of goods.	
(goods/work/consultancy) as per Bid document	As per DPP	Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual	
1	2	3	4	5	6	7	
Re-sectioning of Embankment from km. 5.000 to km. 10.000 of Polder no- 69 (N/E)	Original- 280.09 1st Revised- 233.95 2nd Revised- 255.16	233.95	26-10-15	17-01-16	26-06-16 / 26-05-17 / 30-06-18	30-06-18	
Re-sectioning of Embankment form km. 31.050 to km. 34.785 of Polder no- 65	Original- 260.57 1st Revised- 327.67 2nd Revised- 376.29	327.67	21-03-16	08-08-16	27-06-17 / 10-05-18 / 30-03-19 / 30-03-20 / 30-06-21	30-06-21	
Re-construction of embankment & Re-sectioning of embankment with protective work (Sea-dyke) from km. 122.400 to km. 123.400 of polder no- 64/2B	Original- 1647.08 1st Revised- 2102.23 2nd Revised- 2212.42	Original- 2102.23 1 st Revised- 2212.42	15-11-15	01-02-16	30-06-17 / 30-06-18 / 31-01-21	31-01-21	
Repair of slope protection work from km. 123.400 to km. 123.650 & from km. 124.020 to km. 124.245 of Polder no- 64/2B	Original- 665.40 1st Revised- 801.49 2nd Revised- 915.19	Original- 801.49 1st Revised- 915.19	18-07-16	27-11-16	27-06-17 / 27-06-18 / 30-06-20	30-06-20	
Re-sectioning of Embankment from (Interior dyke) from km. 90.800 to km. 98.800 of polder no- 64/2B	Original- 431.10 1st Revised- 384.08 2nd Revised- 427.68	Original- 384.07 1 st Revised- 427.68	31-03-16	19-06-16	27-06-17 / 27-06-18 / 30-06-20	30-06-20	
Re-construction of embankment & Re-sectioning of embankment with protective work (Sea-dyke) in between from km. 3.000 to km. 6.000 of Polder no- 66/1	Original- 315.25 1st Revised- 482.68 2nd - Revised- 472.74	419.16	20-08-17	29-10-17	27-06-19 / 30-04-20	30-04-20	

	Tender/Bio	ost	Tender/B	id/Proposal	Date of con works /ser	vices and
Description of procurement (goods/work/consultancy) as per Bid document	(in Lak	Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual
1	2	3	4	5	6	7
River bank protection of Matamuhuri River at Dighar Pankhali (0.500 to km. 0.700) & Shadaghorguna (from km. 3.108 to km. 3.408)	Original- 464.29 1st Revised- 627.64 2nd Revised- 547.25	620.76	21-08-16	15-11-16	29-06-17 / 30-06-18	30-06-18
Re-sectioning of Embankment form km. 10.000 to km. 15.000 of polder no- 69(N/E)	Original- 280.09 1st Revised- 319.98 2nd Revised- 361.51	319.98	24-11-15	11-02-16	29-06-16 / 29-06-17 / 31-05-18 / 30-05-19	30-05-19
Re-sectioning of Embankment from km. 34.785 to km. 38.520 of polder no-65	Original- 260.58 1st Revised- 326.72 2nd Revised- 326.72	326.72	22-03-16	08-08-16	27-06-17 / 10-05-18 / 30-03-19 / 30-03-20 / 30-06-21	30-06-21

	Co	d/Proposal	Tender/B	id/Proposal	works /ser	
Description of procurement (goods/work/consultancy) as per Bid document	As per DPP	h Taka) Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual
1	2	3	4	5	6	7
Re-sectioning/Re-Construction Of Embankment From KM 29.200 to 29.500, KM 30.150						
to 30.920 ,from km. 35.750 to 36.050,from km 10.600 to 11.200,from km.16.00 to 16.500,from km 31.020 to 31.550 ,from km 31.800 to 32.100 form km 37.200 to				·		
32.100,from km 37.200 to 39.00,from km 6.846 to 9.052,from km 13.500 to 15.046 (Sub Total 8.852 km) and re- sectioning/re construction of						
embankment with protective work from km32.730 to 33.430 ,from km 33.580 to 34.280,from km 11.900 to 12.900,from km 25.700 to 25.900,from km	Original-					·
25.700 to 25.900,from km 35.450 to 35.750,from km 5.400 to 5.650,from km 30.920 to 31.020,from km 31.550 to 31.800,from km 6.300 to	9670.15 1st Revised- 15822.00	15699.66	15-11-16	09-10-17	10-10-17 / 10-10-18 / 30-06-19 /	30-06-21
6.846, from km 34.280 to 34.580, From KM 29.500 to 30.150, From KM 34.580 to 35.450 in between =0.720km, from km	2nd Revised- 15868.28				30-06-21	
9.190 to km 10.600 in between=1.390km (Sub Total=7.106 km); Total=15.958km in Polder No-71,in Upazilla-						
Kutubdia & Re- construction of embankment (Interior dyke) from km. 28.064 to km 29.764 (Sub Total 1.700 km), Re-						ı
construction of embankment with protective work from km. 12.030 to km 12.830 (Sea dyke) (Sub Total 0.800km); Total =2.500 Km in Polder no 70, in upazilla- Moheshkhali; Grand Total=18.458 km.						

08.2. Use of Project Consultant (s) (Foreign / Local): No provision of deploying consultant in this project.

Name of the field	Approved	man month	Actual man month	Remarks
	As per PP	As per PP As per contract.		
1	2	3	4	5

a) Foreign	***************************************	Nil	
b) Local		Nil	***************************************

09. Construction / Erection / Installation Tools & Equipment:

Description of items	Quantity (As per DPP)	Quantity procured with date	Transferred to O&M with date	Deposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7

C. FINANCIAL AND PHYSICAL PROGRAMME:

11. (a) Original and revised schedule as per DPP.

(In Lakh Taka)

Einanaial	Financial	Provision &	Physic	cal target as	. Financial P	rovision & P	hysical	target as per
Financial		per origina	1 DPP		latest revised DPP			
year	Total	Taka	PA	Physical %	Total	Taka	PA.	Physical %
1	2	3	4	5	6	7	8	9
2014-15	253.80	253.80	-	0.98%	-	-	-	-
2015-16	13317.60	- 13317.60		51.27%	592.00	592.00	-	1.63%
2016-17	12404.60	12404.60	-	47.75%	5582.75	5582.75	-	15.41%
2017-18	-	-	-		9094.06	9094.06	-	25.11%
2018-19	-	-	-	-	3408.38	3408.38	-	9.42%
2019-20		-	-	-	5000.00	5000.00		13.80%
2020-21	-	_	-	-	12543.63	12543.63	-	34.63%
Total	25976.00	25976.00	-	100.00%	36220.82	36220.82	-	100.00%

11. (b) Revised ADP allocation and progress:

(In Lakh Taka)

Financial	Revi	sed Allocati	ion & T	Carget	Taka	Expend	liture & phy	sical p	rogress.
year	Total	Taka	P.A.	Physical	release	Total	Taka	P.A.	Physical
				%					%
1	2	3	4	5	6	7	8	9	10
2014-15	0.00	0.00	-	_	0.00	0.00	0.00	-	0.00%
2015-16	600.00	600.00	-	1.63%	600.00	591.99	591.99	-	1.63%
2016-17	6500.00	6500.00	_	15.41%	6500.00	5582.75	5582.75	-	23.37%
2017-18	9500.00	9500.00	-	25.11%	9500.00	9094.04	9094.04	-	25.05%
2018-19	4000.00	4000.00	-	9.42%	3997.14	3410.11	3410.11	-	9.95%
2019-20	3749.00	3749.00	-	18.93%	3749.00	-3746.98	3746.98	-	10.50%
2020-21	13000.00	13000.00	-	29.50%	9800.00	9605.84	9605.84	-	25.50%
Total	37349.00	37349.00	-	100.00%	34146.14	32031.71	32031.71	-	96.00%

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT:

Objective as per DPP	Actual achievement	Reasons for shortfall, if any.
(a) To rehabilitate/repair of infrastructures under Damaged Polder No64/2B, 66/1, 65, 67/B, 69(N/E), 70, 71 and Matamuhuri River bank protection & de-siltation of river bed of Coastal Area which have badly been damaged by the tidal fluctuations/wave thrust/high flood/cyclonic action ccurred by the Bay of Bengal.	The objectives have been achieved by the implementat ion of the project.	No shortfall

E. BENEEFIT ANALYSIS:

01. Annual Out-put:

Items of out-put	Unit/ Yield	Estimated quantity expected at full capacity	Actual quantity of out-puts during the 1st year of operation at full capacity (or during real production for newly completed project)
1	2	3	4
B. Aus(L)/ T. Aus	mt/ha	2.5	The project has just completed on June,
L.T. Aman (L)	mt/ha	2.50	2021. Through implementation of this
T. Aman (HYV)	mt/ha	3.25	project the vulnerable points of the polders
Boro (HYV)	mt/ha	6.00	have been rehabilitated & security of the
Wheat (HYV)	mt/ha	2.50	agricultural production is ensured. The
Pulses/ Lentil	mt/ha	1.25	output can be evaluated after a year.
Potato	mt/ha	11.00	
Chilies	mt/ha	1.30	Notably, the land use pattern inside these
W. Vegetables	mt/ha	13.00	polders has greatly changed as the local
Mustard	mt/ha	1.25	economy thrived towards more profitable
Sugarcane	mt/ha	25.00	occupation like salt & shrimp farming as
Khesari	mt/ha	1.50	these areas are secured from natural
Jute	mt/ha	3.20	calamities.
Onion	mt/ha	8.00	

02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost of the project		
(i) Financial	1.66:1.00	
(ii) Economic	2.78:1.00	It will be evaluated later by concern directorate of
(2) Internal rate of return		BWDB & IMED.
(i) Financial	18.64%	
(ii) Economic	26.26%	·

(3) Please give reason for shortfall, if any, between the estimated and actual benefit: No Shortfall.



F. MONITORING AND AUDITING.

01. Monitoring:

Name & Designation of the inspecting official	Date of inspection	Identified Problems	Recommendations
1	2	3	4
Ministry/Agency:			
Md. Karim Bin Anwar Senior Secretary, MoWR	Several Times	No major problems identified.	Expressed his satisfaction about the ongoing works & instructed to execute afforestation and turfing work at both side slope of the embankment.
Md. Mahmudul Islam Additional Secretary, MoWR	03/10/2020	No major problems identified.	Project Progress was satisfactory
Mantu Kumar Biswas Joint Chief, MoWR.	03/10/2020	No major problems identified.	Project Progress was satisfactory
Md. A H M Anowar Pasha Deputy Secretary, MoWR.	03/10/2020	No major problems identified.	Project Progress was satisfactory
Dwipannita Saha Deputy Secretary, MoWR.	03/10/2020	No major problems identified.	Project Progress was satisfactory
Md. Siddiqur Rahman Senior Assistant Secretary, MoWR.	03/10/2020	No major problems identified.	Project Progress was satisfactory
BWDB:		•	3
Kazi Tofayel Hossain Chief Engineer, Monitoring, BWDB, Dhaka.	Several times	No major problems identified.	Instructed to follow approved designs for construction works.
Md. Motahar Hossain Chief Engineer, Design and Research, BWDB, Dhaka	Several times	No major problems identified.	Approved design must be followed.
Akhil Kumar Bishwas Chief Engineer, South Eastern Zone, BWDB, Chattogram.	Several times	No major problems identified.	Instructed to follow approved designs for construction works & to complete within the stipulated time.
Md. Ruhul Amin Superintending Engineer, Cox's Bazar WD Circle, BWDB, Cox's Bazar.	Several times	No major problems identified.	Approved design must be followed.
IMED:			
Khandakar Mohammad Ali Director, IMED.	03/10/2020	No major problems identified.	Project Progress was satisfactory -
Others:			/
Md. Abdul Azim Chowdhuory Joint Chief (Irrigation), Planning Commission	03/10/2020	No major problems identified.	Project Progress was satisfactory
Abul Kalam Ajad Deputy Chief (Irrigation), Planning Commission	03/10/2020	No major problems identified.	Project Progress was satisfactory
Md. Saifur Rahaman Senior Assistant Chief, Planning Commission.	03/10/2020	No major problems identified.	Project Progress was satisfactory

02. Auditing during and after Implementation:

2.1. Internal Audit:

Period of Audit	Date of submission of	Major findings/ objections	Whether objection			
	Audit Report.		resolved or not.			
1	2 .	3	4			
No Internal Audit Conducted						

2.2. External Audit:

Audit	Date of submission		Whether objection
Period	of Audit Report.	-Major-findings/objections-	resolved or not.
1	2	3	4
2015-16		No Audit Objection.	
2016-17		No Audit Objection.	
2017-18	20/06/2021	Three audit objections were submitted during audit observation. The objections were against package no W-13, W-5 & W-4. The audit objections were about payment of excess bill in earthwork in connection with 'Lead' & Payment of excess labor charge for carrying C.C. Block beyond 200 meters.	On 20/06/2021 taskforce audit meeting was conducted consisting representative from CAG, MoWR & BWDB. On the basis of submitted documents, facts and description the taskforce committee (audit) decided to dissolve three audit objections in connection with this project. All the detailed answers with all required documents have been submitted to CAG. The settlement of the objections is in process.
2018-19	20/06/2021	An audit objection was lodged against package no W-33/17-18 mentioning excess payment of bill of C.C. block without the measurement of Central Taskforce (BWDB).	In the tri-party taskforce meeting of CAG, MoWR & BWDB, C.C. block counting records of Taskforce (BWDB) have been produced. Taskforce committee (audit) decided to withdraw the audit objection on the basis of documents and facts produced before the committee.
2019-20	Yet to be conducted	-	-
2020-21	Yet to be conducted	18.	

G. DESCRIPTIVE REPORT

1. General Observations/Remarks of the Project on:

1.1 Background

Cox's Bazar is the most southern district of Bangladesh. The main land is located by the side of the Bay of Bengal. Polders covering a length of 595 Km of Cox's Bazar District were constructed in the 1960s with the design parameters. Since the implementation of these polders, no major rehabilitation work had been done. Every year during monsoon period, flush flood in Naf river, Bakkhali river and Matamuhuri river originating from hilly areas of Myanmar and Bandarban flows towards the Bay of Bengal through this district. Moreover, natural calamities like Ayla, Mohasen etc. accompanying with high tidal surges extensively deteriorated the polders and underlying infrastructures. Due to climate change, rise of sea level and occurrence of more extreme weather events have become a regular phenomenon. As a consequence, the sea dykes were damaged heavily, being over topped in high tides and ultimately breached at different points. These breach points were extended to a length of about 96.938 km due to wave action caused by increasing sea water level of Bay of Bengal during the monsoon of 2012. Thence, during high tide, saline sea water entered into the project area and damaged crops, shrimp culture and salt bed etc. The benefited area of the polders (flood protection and drainage) is 71,552 hectares. About 10,751-hectare area remained waterlogged, causing intrusion of salinity in soil and inland water. As a result, agricultural production in the region was under serious threat and there would be an acute scarcity of drinking water throughout the region.

So, to ensure safety of the benefited areas against these adverse effects and to improve livelihood of people and livestock rehabilitation of these polders were urgently required to be implemented. To get the full benefit of these polders it was strongly felt that the whole infrastructure mainly re-sectioning of 96.938 km dyke with 11.137 km of protective work is needed to be rehabilitated. Additionally, the local people, local administration & local political leaders were requesting to rehabilitate the polders including supporting infrastructures.

1.2 Justification/Adequacy:

Bangladesh, due to its unique geographic location, suffers from devastating tropical cyclones frequently. The funnel-shaped northern portion of the Bay of Bengal amplifies the storm surge of landfalling tropical cyclones, affecting thousands of people. Some of the most devastating natural disasters in recorded history with high casualties were tropical cyclones. Being a coastal area, Cox's Bazar has to face these events every year. For more than 50 years, these polders had been acting as a savior to this locality before occurrence of natural disasters, sea level rise and heavy rainfall became more tangible. Due to climate change, during monsoon period rainfall intensity and annual rainfall amount over the whole catchment area is increasing every year by a considerable margin. Consequently, river discharge amplified manifolds; riverbank erosion of Matamuhuri riverbank along with flooding of Cox's Bazar district during monsoon had been a recurrent event. River bank erosion in alluvial lands is a complex event occurring from dynamic thrust of nature due to strong onrush of water and major variation in water level and discharge between normal period and monsoon & post-monsoon period in each year. Sometimes it becomes very severe and causes immense damages impacted by occurrence of devastating river erosion. This has significant social and economic impacts. The loss of land, crop and property has led to landlessness and impoverishment of thousands of dwellers living within bank lines.

The excessive variation in river flow results sedimentation which reduces flow capacity. Hence, causes river-bank erosion, migration of river-banks and formation of meandering river channels. Lack of regular river dredging causes less discharge capacity of waterbodies. In this context, there have been a growing concern and reassessment of the economic and socio-political benefits of protecting important towns, infrastructure, hats and bazars as well as agricultural land. The issue has been given due importance in the national planned documents for water sector and prioritized strategic locations of river banks have been stressed for phased implementation of river bank protection program at the apex level.

The overall objective of the project is to reduce human hazards due to natural calamities and river erosion with ensuring safety of lives and properties around the area. Throughout the erection of proposed embankment rehabilitation and bank revetment works, safety of vast tract of agricultural lands and other immovable properties will be ensured.

1.3. Objectives:

The main objectives of this project are-

To rehabilitate/repair of infrastructures under Damaged Polder No.-64/2B, 66/1, 65, 67/B, 69(N/E), 70, 71 and Matamuhuri River bank protection & de-siltation of river bed of Coastal Area which have badly been damaged by the tidal fluctuations/wave thrust/high flood/cyclonic action occurred by the Bay of Bengal.

1.4. Project revision with reasons:

The DPP of the project named "Rehabilitation of Damaged Polders under the District of Cox's Bazar" was approved in the ECNEC meeting held on 25 June 2015. The estimated cost of the DPP was Tk. 25976.00 lakh. The approval of the Project (DPP) has been circulated by the Planning commission vide Memo No. 20.00.0000.411.14.018.15-268 date: 09-08-2015. The administrative approval of this Project has been issued by the Ministry of Water Resources vide Memo No. 42.00.0000.043.014.002.2014-103 dated 19-08-2015.

1st Revised DPP of the Project has been approved in the ECNEC meeting held on 20 June 2017. The estimated cost of the RDPP was Tk. 36311.81 lakh. The approval of the Project (RDPP) has been circulated by the Planning commission vide Memo No. 20.00.0000.411.14.24.17-348 date: 24-07-2017. The administrative approval of this 1st Revised Project has been issued by the Ministry of Water Resources vide Memo No. 42.00.0000.043.014.002.2014(part-1)-147 dated 03-08-2017.

1st Revision reason:

The Project was included in the 2015-16 ADP Budget with revised budget allocation of Tk 600.00 lakh only. It is to be noted that the DPP was prepared based on the schedule rate of 2014-15 whereas execution of the project began in 2015-16. Material cost, especially cost of stone chips was increased at large extent. Moreover, cyclonic storm "KOMEN" hit the project area in 2015 and caused a severe damage in the BWDB infrastructures under reconstruction/rehabilitation program. Observing cyclonic storm KOMEN, the embankment height was increased in almost every polder in the new approved design to make embankment

sustainable against future cyclones and other natural disasters. These issues contributed to increase DPP cost for which the revised DPP was proposed. However, the reason for DPP revision could be summarized as follows:

- ➤ Change in schedule of rates from 2014-15 to 2015-16 which causes increase cost 11.53% above. Material cost especially cost of stone chip has been increased abruptly for which quoted price of almost every package of protective work was higher than estimated cost.
- ➤ Increase of top RL (height) of almost all polder embankments by 1.00 m. (in average) which increased the quantity of earth/placing & dumping materials and other related items.
- Dumping-volume was increased in some polders which changed project cost.
- > In Polder no- 71 0.700 km. of protective work was incorporated in embankment re-sectioning work in the approved design due to field condition.
- Design slope (Sea-side) has also been changed from 1:5 to 1:7 i.e., becomes milder in approved design for Polder no- 71 which increased item of works as well as DPP cost.
- > Different natural disasters as well as tidal effect deteriorated the embankment condition which was not incorporated in the original DPP, i.e., existing embankment heights became almost equal to the ground level in some polders.

2nd Revised DPP of the Project has been approved by Honorable Planning Minister on 26 June 2020. The estimated cost of the RDPP was Tk. 36220.82 lakh. The approval of the Project (RDPP) has been circulated by the Planning commission vide Memo No. 20.358.014.01.02.122.2014/86 date: 28-06-2020. The administrative approval of this 1st Revised Project has been issued by the Ministry of Water Resources vide Memo No. 42.00.0000.043.014.002.14(part-3)/85 dated 29-06-2020.

2nd Revision reason:

The Project is located in the south-eastern coastal region of Bangladesh. During project implementation, every year cyclone damages the project sites and deteriorated the embankment condition. After Cyclone "KOMEN" in 2015, Cyclone "ROANU" (2016), "MORA" (2017), "TITLI" (2018), "Fani" (2019) crashed Cox's Bazar. Cyclonic wave along with high tide wave damaged the embankments under reconstruction. It caused delay in implementation works as well as washed away some portion of embankments where alignment change was essential. Besides, major portion of project components is located in Moheshkhali and Kutubdia upazilla which are separate islands of Cox's Bazar district. It was required to carry soil/earth for embankment reconstruction from a distance far than estimated. There was scarcity of land for manufacturing yard, material yard etc. Manufactured C.C blocks had to carry at a distant place as the sites were located at the area of shrimp and salt cultural farm.

After the implementation of the project, activities of MIDI area started. Different organizations like CPGCBL, BEZA, RHD, Railway, Port authority have started their activities which over laps the planned activities of this project. As a result, some length/volume of work was curtailed. On the other hand, in Kutubdia, some new vulnerable points had to address to get the benefit of the project. Moreover, due to the practical situation to complete the project work quickly addressing the adverse situation, design had to change.

In construction of embankment component, length of 3.595 km was decreased with an increase in estimated cost by Tk.1584.84 lac due to addition of some new essential items such as shift, carried earth, geotube etc. in estimation of packages located specially at Kutubdia, Moheshkhali & Pekua upazilla. In embankment with slope protection component, length of 1.760 km was increased with a decrease in estimated cost by Tk.1393.71 lac due to revision of embankments protection design at Kutubdia upazilla where Geotube/sand-cement Geobag were provided instead of CC Block.

It is important to note that, as per decision of Project Steering Committee meeting held at MoWR on 12.02.2020, technical committee report and meeting on RDPP held at MoWR on 18.05.2020, this 2nd revised DPP were submitted with estimated cost of Tk. 36220.82 Lakh considering the above situations. As per decision of PEC meeting held at Planning Commission on 11.06.2020, this recast 2nd revised DPP were submitted with estimated cost of Tk. 36220.82 Lakh.

2. Rationale of the project in respect of Concept, Design, Location and Timing:

Cox's Bazar being a coastal area needs proper protective measures against natural disasters. After cyclone Aila struck this area, the polders, built in sixties were severely damaged and required rehabilitation to withstand future natural disasters and protect life and properties as the frequency and devastating effect of natural disasters is escalating every year. Also, rainfall intensity and rainfall period are increasing at an alarming rate and causing long lasting flood in the low lands causing acute sufferings to people whereas, being an alluvial land, the section of water channels is shrinking owing to lack of proper dredging. Considering all the adverse effects that are getting prominent every year due to global warming this project was formulated.

The locations of project site were selected upon the technical report submitted by the technical committee formed to inspect the affected areas after cyclone Aila hit the coastal area. The Design and Research wing of BWDB designed the height and section of the embankments addressing future sea level rise and in sea fronts the embankments were designed with slope protection by C.C. Blocks to stand firm against the prevalent wave of ocean. Besides, to increase the flow capacity of the river and therefore prevent flooding of low-lying areas, Matamuhuri river dredging was taken up to a proper depth and section as designed by the Design and Research wing of BWDB. Moreover, Matamuhuri river bank protection was also designed by the Design and Research wing evaluating the fact that being a flashy meandering river, the banks of Matamuhuri river needed to be protected to save valuable lands and properties from river bank erosion.

Detailed Cost-Estimate for physical interventions of the project for implementation of the proposed works included under this Approved Development Project Proposal (DPP) were prepared on the basis of approved design and later on reviewed during implementation of physical works on the basis of latest geomorphology and current Schedule of Rates of Cox's Bazar WD Circle, BWDB, Cox's Bazar.



During implementation, as different cyclones hit the project sites and severely damaged the projects physical components, major change in design as per physical condition was needed which was included in the revised DPP. Later, due to pandemic situation and restriction in lockdown situation the normal pace of implementation was badly affected. Hence, the final implementation period was increased.

3. Brief description on planning and financing of the project and its applicability.

Project Identification:

In 2009 a severe Cyclone "Aila" attacked Bangladesh with wind speeds up to 120 km/hour; about 150 persons killed, 2 lac houses and 3 lac acres of cultivated land and crops losses. BWDB constituted three Assessment Committees to assess the damages of the BWDB's structures in the South-Western Zone, Southern Zone and South-Eastern Zone. The committees visited the 'Aila' affected area and submitted preliminary assessment reports. According to the assessment reports, emergency rehabilitation works were completed and to implement the remaining rehabilitation programme in the South-Eastern zone, as per the assessment reports and on the basis of current field survey, the project was formulated. Stakeholders earnestly requested the Honorable Member of Parliament to address the sufferings of local people and take up necessary measures to rehabilitate the damaged polders. Accordingly Honorable Member of Parliament, Cox's Bazar-04 sent DO letter to Honorable Minister, Ministry of Water Resources to take up the project.

Project Preparation:

According to the instruction from Honorable Minister, Ministry of Water Resources; Secretary, Ministry of Water Resources & the Director General, BWDB the project was prepared.

Appraisal:

PEC meeting was held on 08-01-2015 in planning commission. In compliance with the decisions of Planning Commission in PEC meeting of this project a Technical Committee was formed vide memo no: BWDB(Secret)/Plan-1/Mis-3/2002(9th part)/05 dated:12-01-2015 by BWDB to submit a Technical Report justifying cost estimate of sub projects proposed under this project. On the basis of technical report submitted by committee, the DPP was re-casted & resubmitted to the Planning Commission.

Credit Negotiation: Not Applicable.

Credit Agreement: Not Applicable.

Credit Effectiveness: Not Applicable.

Loan Disbursement: Not Applicable.

Loan Conditionality: Not Applicable.

Project Approval:

The DPP of the project named "Rehabilitation of Damaged Polders under the District of Cox's Bazar" was approved in the ECNEC meeting held on 25 June 2015. Later, 1st Revised DPP of the Project was approved in the ECNEC meeting held on 20 June 2017 & 2nd Revised DPP of the Project was approved by Honorable Planning Minister on 26 June 2020.

Others (if any): Nil.

4. Analysis of the Post-Implementation situation and result of the project:

4.1 Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project.

Yes.

4.2 Programme for use of created-facilities of the project

The stack holders are directly taking advantages of the created facilities of the project.

4.3 O & M programme of the project.

After complementation of the project major repair/rehabilitation works will be accomplished from regular O&M budget of BWDB.

4.4 Impact of the project -

4.4.1 Direct.

- With this project Total 59.356 km embankment re-sectioning/rehabilitation work has been implemented alongside 15.776 km protective work in 7 Polders in Cox's Bazar Sadar, Moheshkhali, Kutubdia, Pekua, Chakaria & Teknaf Upazilla. Above mentioned implemented works are working as safeguard against Flood, High tides, Cyclones and Erosion. Assurance of flood protection, damage control & erosion protection works have a positive impact in agriculture, pisciculture & other business activities of the project area.
- Matamuhuri river has been dredged in 3.00 km length providing a full capacity drainage facility during flush flood and high tide.

4.4.2. Indirect

- Safety of human livelihood and properties.
- Improvement of socio-economic condition.

4.5 Transfer of Technology and Institutional Building through the project

Not Applicable.

4.6 Employment generation through the project.

A large number of skilled/unskilled workers were employed during construction period.

4.7 Possibility of Self-employment.

There are possibilities of self-employment as existing agricultural, commercial, industrial activities are protected from natural hazards.

4.8 Possibility of women-employment opportunity

Yes, there are possibilities of women-employment through the project benefited area enhanced.

4.9 Women's participation in development

1

Yes.

4.10 Probable Impact on Socio-Economic activity.

Through polder rehabilitation various infrastructures are saved from the natural disasters. As a result, socio-economic balance in the locality is enhanced.

4.11 Impact on environment

Environmental enhancement is achieved through the implementation of the project.

4.12 Sustainability of the project

The project is sustained but requires periodic maintenance.

4.13 Contribution to poverty alleviation/reduction

The project has direct contribution and impact on poverty alleviation/reduction.

4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.

Positive remarks regarding the project.

4.15 Contribution of Micro-credit programmes and Comments on overlapping with any NGO activities.

Not Applicable

05. Problems encountered during Implementation (with duration & steps taken to remove those)

Project Management

: N/A.

Project Director

: N/A.

Land Acquisition

: N/A.

Procurement

: N/A.

Consultancy

: N/A.

Contractor

10 packages of the project were awarded to the Narayanganj Dockyard in Direct Procurement Method (DPM) with the approval of CCGP. Initially they were reluctant to expedite the work. BWDB requested them time to time to expedite the work pace to achieve the project benefits within stipulated time. Later, the work was completed at a satisfactory level by intervening at the Ministry level.

Manpower

: N/A.

Law & Order

: N/A.

Natural calamity

: Since project sites were hit by several cyclones and already implemented works were demolished, the scope of work increased and design of implementing works were changed to cope up with the field condition which delayed the implementation period.

Project financing, allocation

and release

N/A.

Design formulation/approval

: Change in design concept during implementation

period due to experiencing several cyclones,

depressions & high tide during monsoon.

Project aid disbursement and

: N/A.

re-imbursement

Mission of the development

: N/A.

partners.

Time & Cost Over-run

: As discussed in section B. Implementation Period

(Point-1&2).

Project Supervision/Inspection

Delay in Decision

: N/A.

Transport

: N/A.

Training

: N/A.

Approval

N/A

Others

: N/A.

06. Remarks & Recommendations of the Project Director:

The main objective of the project is to protect vulnerable commanding areas from flood, salinity & high tide; improvement of drainage capacity of Matamuhuri river at Chakaria front and to arrest existing river erosions to protect vast arable lands and other public and private properties of Cox's Bazar District. Due to implementation of the project, physical safety and sense of security among the project people have been developed, resulting reinstalled of salt cultivation, shrimp farming, agriculture and enhanced investment in housing and commercial buildings, enhanced investment in business and development work.

The objective of this project have direct relevance with the natural objective of attaining self-reliance, generation of rural employment, Poverty alleviation especially for rural poor group, creation of social & environmental balance & building of economic infrastructures for the future generation to sustain the ongoing climate crisis.

The Project is specifically linked with SDGs (Goal-1. Eradicate extreme poverty and hunger, Goal-3. Promote gender equality and empower women, Goal-7. Ensure environmental sustainability). The Ministry of Water Resources has been engaged in all programs relating to water sector development and management. It will continue to deal with protection from natural calamities, erosion etc. There are other Bangladesh Development Goals which have to be achieved through Poverty Reduction Strategy. So, Water Sector has a vision for development and management of Water Resources over medium and long term. The vision for water resources sector has been indicated in the declaration of the National Water Policy document of GOB (1999). Vision, incorporated in the document is as follows:

"Ensuring continued progress towards fulfilling the national and MDG goals of development through acquisition of water resources, optimizing its various use, managing resources for poverty reduction and sustainable development for securing their lives and properties from water related disasters".

As water is a cross cutting resource, its use is broad-based. Water is a resource on the one hand and a mainstay of livelihoods on the other. So, the goal is not confined within the water sector alone, it extends deep into the livelihoods functions of water (e.g. agriculture, fisheries, health, land reclamation, environment etc. including disasters and climate change). All of these have direct or indirect implications for poverty reduction.

During the implementation of this project members of different committees & monitoring authorities visited project site and gave their opinions which helped implementation of the project within project period. Project was implemented properly following respective design, drawing and specification. The quantity and quality of C.C block, Sand filled geo-bag, Earth work, dredging work etc. were ensured by Taskforce committee of BWDB, IWM and concerned officials of BWDB.

After successful implementation of this project, the 7 polders of Cox's Bazar district have been protected from adverse effects of climate crisis. The socio-economic condition of the people has been improved. Scope of new jobs & works has been created. The safety of human livelihood and properties have also been improved.

Recommendation: Due to the climatic change, frequent cyclones hit the coastal area which causes incremental high tidal surge, so in this context it is very essential to rehabilitate all the polders considering these issues. Hence, remaining polders and vulnerable portions within these rehabilitated polders along with other water regulating structures need sustainable rehabilitation. A detailed feasibility study on polder 70 & 71 of Cox's Bazar is going on. Subsequently technical committee is formed to ascertain the need of rehabilitation of remaining polders of Cox's Bazar District. Also, Proper Monitoring and regular maintenance of the implemented works are required for more sustainability of the project.

Date

(Probir Kumar Goshwami)
Project Director

Executive Engineer, Cox's Bazar O&M Division BWDB, Cox's Bazar, 07. Remarks/ Comments of Agency Head.

Leen rehabilitated under this project. During the implementation of this project, these polders had to take high tidal surges due to various constal cyclones like Roam (2016), Mora (2017), fami (2019), Bulbul (2019), Ampan (2020) & Year (2021). All of these fami (2019), Bulbul (2019), Ampan (2020) & Year (2021). All of these accounted for multiple DPP Revisions and time entensions accounted for multiple DPP Revisions and time entensions of the project. Assurance of flood protection, damage of the project. Assurance of those protection, damage control, exosion profection works has brought great central, exosion profections of the stakeholders.

08. Remarks/ Comments of the officer in-charge of the Ministry / Division.

Date.....

Signature and Seal.


BWDB, Dhaka.

বাংলাদেশ পানি উন্নয়ন বোর্ড



কারিগরী প্রভিবেদন

্রকন্তবাদার দ্বেলাধীন ক্ষতিগ্রন্থ গোন্ডারসমূহের পুনর্বাসন (১ন সংগোধিত)" ীর্থক প্রকল্পে সৃত্ত জটিলতায় কতিপয় অসমাপ্ত প্যাকেন্ধের দক্ষা ও ব্যারের যৌক্তিকতা নির্ধারণ।





অক্টোবর ২০১৯ খ্রিঃ।



১। ভূমিকা ঃ

কল্পবাজার জেলার উপকূলীয় এলাকা'র কৃষি ফসল রক্ষার লক্ষ্যে সমুদ্রের স্বাভাবিক জোয়ার ও লবনাক্ততা প্রবেশরোধে IECO এর Master Plan অনুযায়ী বিগত যাটের দশকে উপকূলীয় বাঁধ প্রকল্পের আওতায় কক্সবাজার জেলায় ২১টি পোল্ডার নির্মিত হয়। উক্ত পোল্ডারসমূহের বিভিন্ন অবকাঠামো সীমিত আকারে মেরামত করা হলেও ব্যাপক আকারে সমন্বিতভাবে পুনর্বাসন করা হয়নি ফলে সাগরের উচ্চ জোয়ার, বন্যা, সাইক্রোন, জলোচ্ছাস ও উপকূলীয় জোয়ার-ভাটা ও ঢেউয়ের কারণে পোল্ডারসমূহ ক্ষতিগ্রন্থ হয়। ক্ষতিগ্রন্থ পোল্ডারসমূহ মেরামত/পুনর্বাসনের লক্ষ্যে "কক্সবাজার জেলাধীন ক্ষতিগ্রন্থ পোল্ডারসমূহের পুনর্বাসন" শীর্ষক প্রকল্পটি গ্রহণ করা হয়। উক্ত প্রকল্পের আওতায় পোল্ডার নং-৬৪/২বি, ৬৬/১, ৬৫, ৬৭/বি, ৬৯ (নর্থ/ইষ্ট), ৭০ এবং ৭১ সমূহ অন্তর্ভুক্ত হয়। প্রকল্পটির মুল ডিপিপি ২৫-০৬-২০১৫ খ্রিঃ একনেক সভায় মার্চ ২০১৫ হতে জুন ২০১৭ মেয়াদে এবং ২৫৯৭৬.০০ লক্ষ টাকা প্রাক্তলিত ব্যয়ে অনুমোদিত হয়। প্রকল্পটির সংশোধন প্রয়োজন হয়। প্রকল্পটির ১ম সংশোধিত ডিপিপি ২০-০৬-২০১৭ খ্রিঃ একনেক সভায় মার্চ ২০১৫ হতে জুন ২০১৯ মেয়াদে এবং ৩৬৩১১.৮১ লক্ষ টাকা প্রাক্তলিত ব্যয়ে অনুমোদিত হয়। পরবর্তীতে ব্যয় বৃদ্ধি ব্যতিরেকে ডিপিপি'র মেয়াদ জুন ২০১০ পর্যন্ত সময়ে অনুমোদিত হয়। উক্ত ডিপিপি'তে ৪৩ টি প্যাকেজের মাধ্যমে মাভামুহুরী নদী তীর প্রতিরক্ষা কাজ ১.৪০ কিমি, বাধ মেরামত/পুনরাকৃতিকরণ কাজ ৬৩.২৪৮ কিমি, ঢাল সংরক্ষণসহ বাধ মেরামত/পুনরাকৃতিকরণ কাজ ৬৩.২৪৮ কিমি, ঢাল সংরক্ষণসহ বাধ মেরামত/পুনরাকৃতিকরণ কাজ ১২.৬১৬ কিমি, মাভামুহুরী নদী ড্রেজিং ৩.০০ কিমি, পানি নিয়ন্ত্রণ অবকাঠামো ২টি অন্তর্ভুক্ত রয়েছে।

প্রকল্পটির ৪৩ টি প্যাকেজের মধ্যে পোন্ডার নং-৭০ (ধলঘাটা ও মাতারবাড়ী; উপজেলা মহেশখালী) এর ৩টি প্যাকেজ (বাঁধ পুন:নির্মাণ/পুনরাকৃতিকরণ ৪.০০৬ কি:মি) এবং পোন্ডার নং-৭১ (কুতুবিদিয়া) এর আওতায় ৭টি প্যাকেজ (বাঁধ পুন:নির্মাণ/পুনরাকৃতিকরণ ১.৮০০ কি:মি) এবং পোন্ডার নং-৭১ (কুতুবিদিয়া) এর আওতায় ৭টি প্যাকেজ (বাঁধ পুন:নির্মাণ/ পুনরাকৃতিকরণ ৯.৫০২ বি:িম:, এবং প্রতিরক্ষামূলক কাজসহ বাঁধ পুন:নির্মাণ/ পুনরাকৃতিকরণ ৪.৩৪৬ কি:মি) প্যাকেজের কাজ বাস্তবায়নের জন্য সরাসরি ক্রেয় পদ্ধতিতে (DPM) ডকইয়ার্ড এন্ড ইঞ্জিনিয়ারিং ওয়াকর্স লিমিটেডকে নিয়োজিত করা হয়।

প্রকল্পের অবশিষ্ট ৩৩টি প্যাকেজের কাজ উনুক্ত দরপত্রের মাধ্যমে (OTM) ঠিকাদার নিয়োজিত করা হয়, যার ১৬ টি প্যাকেজের কাজ ইতোমধ্যে সম্পন্ন হয়েছে অবশিষ্ট ১৭ টি প্যাকেজের কাজ গড়ে প্রায় ৭০% সম্পন্ন হয়েছে। বর্ণিত কাজের ঠিকাদার কর্তৃক কাজ বাস্তবায়নে প্রতিবন্ধকতা হিসেবে প্রতিরক্ষামূলক কাজের ক্ষেত্রে সিসি ব্লক নির্মাণে প্রয়োজনীয় জায়গার সংকূলান, জোয়াড়-ভাটার প্রভাবিত এলাকা হওয়ায় বাঁধ নির্মাণ সহায়ক ব্যবস্থা রিং বাঁধ/জিও-টিউব সংস্থান না থাকায় ডিজাইন -ম্পেসিফিকেশান মোতাবেক বাঁধ/ সী-ডাইক নির্মাণে অসুবিধা এবং কাজের নিকটবর্তী এলাকায় লবন/ চিংড়ি চাষ এবং অধিগ্রহণকৃত জমি না থাকায় অধিকতর দূরত্ব হতে মাটি সংগ্রহ করার প্রয়োজনীয়তা ইত্যাদিকে উল্লেখ করা হয়েছে। ফলশ্রুতিতে প্রকল্পের আওতায় উল্লেখিত প্যাকেজগুলির কাজ সম্পন্ন করা যাচেছে না। এ পর্যায়ে বাংলাদেশ পানি উন্নয়ন বোর্ড সচিবালয়ের স্মারক নং-৭০-পাউবো(সচি)/ইআর/লুজ/২০১৯ তারিখঃ ১৯-০৬-২০১৯ খ্রিঃ মোতাবেক "কক্সবাজার জেলাধীন ক্ষতিগ্রন্থ পোল্ডার সমূহের পূন্বাসন প্রকল্প (১ম সংশোধিত)" শীর্ষক প্রকল্পে সৃষ্ট জটিলতায় বাস্তবায়নাধীন অসমাপ্ত প্যাকেজ সমূহের কাজ নির্ধারিত সময়ে সম্পন্নের লক্ষ্যে মাঠ পর্যায়ের বাস্তবতার নিরীখে নিয়োজিত ঠিকাদারের সাথে সম্পাদিত চুক্তি বহির্ভূত অত্যাবশ্যকীয় দফা সমূহের সংস্থান রাখার বিষয়টি যাচাই বাছাই পূর্বক ব্যয়ের যৌক্তিকতা নির্ধারণের জন্য নিম্ন্র্বর্ণত কর্মকর্তাগণের সমন্বয়ে কমিটি গঠন করা হয় (সংযুক্ত-১)।

ক্র	নাম , পদবী ও দপ্তর	কমিটিতে
নং		অবস্থান
١٤	জনাব মোঃ আবুল কাওছার, তত্ত্বাবধায়ক প্রকৌশলী, ডিজাইন সার্কেল-৪ বাপাউবো, ঢাকা।	আহ্বায়ক
३।	জনাব এ, কে, এম, সাইফুদ্দিন, নির্বাহী প্রকৌশলী, পরিকল্পনা-১, বাপাউবো, ঢাবা।	সদস্য
७।	জনাব মোঃ মাজেদুর রহমান, নির্বাহী প্রকৌশলী , তিলাইন সালেন-৪ , বালাউলো , লালা।	शहरा)
8	জনাব তয়ন কুমার ত্রিপুরা, নির্বাহী প্রকৌশলী, কক্সবাজার পওর বিভাগ, বাপাউবো, কক্সবাজার।	সদস্য
¢ ı	জনাব মোঃ রাকিবুল হাসান, নির্বাহী প্রকৌশলী, বান্দরবান পওর বিভাগ, বাপাউবো, বান্দরবান।	সদস্য-সচিব









				·
(1)	ডাব্লিউ-১৬ (পোল্ডার নং ৬৪/২বি)	Re-sectioning of embankment with protective work (Sea-dyke) from km. 12.600 to km. 12.800 = 0.200km and Resectioning of embankment with protective work (Sea-dyke) from km. 119.690 to km. 122.400 = 2.710 km of polder no- 64/2B at Upazilla- Pekua, Dist- Cox's Bazar	৮ 8২.২৫	৮০০,০৩
81	ডাব্লিউ-২৪ (পোল্ডার নং ৬৯(ন/ই)	Re-sectioning of Embankment from km. 5.000 to km 10.000 = 5.000km of polder no- 69 (N/E) at Upz: Moheshkhali, Dist. Cox's Bazar	২৭৩.৭৯	২৩৩.৯৫
91	জব্লিউ-২৭ (পোল্ডার নং ৬৫)	Re-sectioning of embankment from km. 31.050_to_km_34.785=3.735_km_in_Polder_no_65, in upazilla- Chakaria ,Dist- Cox.s Bazar	৩৭৬.৬৩	৩২৭.৬৭
b 1	ডাব্লিউ-২৯ (পোল্ডার নং ৬৪/২বি)	Re-construction of embankment & Resectioning of embankment with protective work (Sea-dyke) from km. 122.400 to km. 123.400 of polder no- 64/2B at Upazilla-Pekua, District Cox's Bazar	১৬২০.৩৯	২১৮৭.৬৪
اه	ভারিউ-৩১ (পোল্ডার নং ৬৪/২বি)	Re-sectioning work of embakment (Seadyke) from km. 11.750 to km. 12.600in polder no- 64/2B in Upazilla- Pekua, Distrcit-'Cox's Bazar	\$6.046	88. ንº ¢
١٥٧	ভাব্লিউ-৩২(পোন্ডার নং ৬৪/২বি)	Re-sectioning of embankment (Interior dyke) from km. 90.800 to km. 98.800 = 8.000 km of polder no- 64/2B in Upazilla-Pekua, Distrcit- Cox's Bazar	8 ২৬. ٩৫	৩৮৪.০৭
221	ডাব্লিউ-৩৭(পোল্ডার নং ৬৯ (ন/ই)	Re-sectioning of Embankment from km. 10.000 to km 15.000 = 5.000km of polder no- 69 (N/E) at Upz: Moheshkhali, Dist. Cox's Bazar	৩ ৫৬.৪৯	ઇ ઢ.ઢ ૮ ૭
251	ডাব্লিউ-০৫ (পোল্ডার নং ৭০)	Re-construction of embankment & Re- sectioning of embankment with protective work (Sea dyke) form km. 8.810 to km. 9.810 of polder no- 70 in Upazilla- Moheshkhali, District- Cox's Bazar	১৯০৫.৮৮	২১৭০.৬২
201	ডাব্লিউ-০৬ (পোন্ডার নং ৭০)	Re-construction of embankment (Sea dyke) from km. 16.00 to km. 17.00 of polder no-70 in Upazilla- Moheshkhali, District- Cox's Bazar	২8 ২.৬8	২৫৪.৭৪
184	ভাব্লিউ-২০ (পোন্ডার নং ৭০)	Re-construction of embankment (Interior dyke)from km. 25.470 to km 27.240 (Total 1.770 km.) in Polder no 70, in upazilla-Moheshkhali, Dist- Cox,s Bazar	\$ %2.02	<i>त</i> ७. ୬ 8८

8। Variation এর কারণ ও বিবরণীঃ

প্রকল্পের আওতায় ৩৩টি প্যাকেজের কাজ বান্তবায়নের জন্য উন্মুক্ত দরপত্রের মান্যমে ঠিকাদার নিয়োভিত করা হয় । ইতোনধ্যে ১৬ টি প্যাকেজের কাজ সম্পন্ন হয়েছে। অবশিষ্ট ১৭ টি প্যাকেজের কাজের অগ্রগতি প্রায় ৫০% হতে ৯৫% অর্জিত হয়েছে। ১৭ টি প্যাকেজের মধ্যে ডাব্লিউ-৩০ একং ডাব্লিউ-৪১ এর চুক্তিমূল্য যথাক্রমে ৯১৫.১৯ লক্ষ টাকা এবং ৩২৬.৭২ লক্ষ টাকা অপরিবর্তিত এবং ডাব্লিউ-০৩ যৌক্তিকভাবে সংশোধন করা হয়েছে যার সংশোধিত চুক্তিমূল্য ২৩৭.০৩ লক্ষ টাকা। প্যাকেজগুলির কাজ সম্পন্ন করার জন্য চুক্তিতে সংঘানকৃত দফার বাইরেও অতিরিক্ত কিছু দফার প্রয়োজন য়য়েছে বিধায় কাজগুলি সম্পন্ন করা সম্ভব হচেছ না। কাজের নিয়োজিত ঠিকাদারকাণ কাজ বান্তবায়নে প্রতিবন্ধকতা হিসেবে সিসি ব্লক নির্মাণে প্রতিরক্ষামূলক কাজের নিকটবর্তী এলাকায় পর্যাপ্ত জায়গার সংকুলান, জোয়াড়-ভাটার প্রভাবিত এলাকা হওয়ায় বাঁধ নির্মাণ সহায়ক ব্যবদ্বা হিসাবে রিং বাঁধ/জিও-টিউব সংঘান না থাকায় ডিজাইন-ম্পেসিফিকেশান মোতাবেক বাঁধ/ সী-ভাইক নির্মাণে অসুবিধা এবং কাজের নিকটবর্তী এলাকায় মাটির দুষ্প্রাপ্যতা ইত্যাদিকে উল্লেখ করেছেন যা বান্তবতার সাথে সামজ্বস্যতা রয়েছে বলে প্রতীয়মান হয়েছে। মাঠ পর্যায়ে সরেজমিনে পরিদর্শন, উপন্থিত ঘানীয় জনসাধারন এবং বাপাউবোর কর্মকর্তাদের সাথে আলোচনা পূর্বক প্যাকেজগুলির বিষয়ে পর্যবেক্ষণ নিমূক্রপ ঃ

194 14



হতি অনুযায়ী হতি অনুয়ায়ী হতি অনুযায়ী হতি অনুযায়ী হতি অনুযায়ী হতি অনুযায়ী হতি ত হতি হতি হতি ত হতি হতি হতি ত হতি হতি হতি								(লক্ষ টাকায়)		
কাৰেল হবব বাব নিৰ্দাৰ বাব বাব বাব বাব বাব বাব বাব বাব বাব ব						न्यायी		ভেরিয়েশনের '	ভেরিয়েশনের কারণ/	
ত্ব বিশ্ব নিৰ্দেশ কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব				প্রাগা	°					i i
তি ব ব ব ব বিভাগ তি ব ব ব ব ব বিভাগ তি বিভাগ তে বিভা					7175-7 Feet			·	1	
ই ত 6 ব ক ব ক বিদ্যালয়					कारवास ग्राम	ব্যগ্ন	দ্ধা সমূহ	ব্যয়		4
ব্ৰহ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষ্মনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ নামি স্বাহমন ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ ক্ষমনান্দ্ৰ ক্ষমনান্দ্ৰ নামি স্বাহ্মন ক্ষমনান্দ্ৰ ক		>		২	9	8	0	14		br
সভাবে দ্বা হ্ব ব্যৱসায় সভাবে দ্বালার বিশ্বনি নি সভাবে দ্বালার বাবে দ্বালার বাবে দ্বালার দ্বা										
ব্ৰহ্ম একলাত ছানজ (১৮ দিন্ত)। ক্যান্তিত আৰু ব্ৰহ্ম ব্ৰহম বৰ্ম ক্ষম বৰ্ম ক্ষম কৰা			1				1	l l		
্তি দিন্তি । বিশ্বন নিয়ন কৰিব										
ভারিক এর ভারিক না ভারিক এর ভ					1	j				
ত্তি নি				1			্ (১০ শিহট)।			
এর মাধ্যমে অধিকতর দূরত্ব হাজে মাটি মাধ্যমে তারিক এক বির্বাহ		-				_		3		
ত্ব হ'ত মাটি সভাই। ত্ব হ'ত মাটি সভাই। ত্ব হ'ত মাটি সভাই। ত্ব হ'ত মাটি সভাই হ'ত ভারিট-১৫ ভারট-১৫ ভারটিট-১৫ ভারট] -		1	(+) & ২.৭২	
হতে মাটি সভাছ ব প্রতিষ্ঠ নি প্রতিষ্ঠ বিজ্ঞান স্থান স		`								
সাহাই। সাহাই। সাহাই। সাহাই। সাহাই। সাহাই। সাহাই। সাহাই। সাহাই। তিনি বিশ্ব সাহাই। তিনি কিন্তু স্থানি স্থান স্থানি স্থান স					1].				হতে মাটি সংগ্রহ ও
ত্তহ তেওঁ । ত্যহ তেওঁ নিজ					1			1		
ত্ত ১২০.০৬ ত্ত ১২০.০৬ তত ১৮.১৫										
ত্যার হৈ ১৫ (পোন্ডার নং ওচ.১৫) ত্যার ১৯৫ (পোন্ডার নং ওচ.১৫) ত্যার কর্মান কর					}					
ভারিট-১৫ (পোডার নং ৬৪/২বি) তিনি ব্রুব পরিবহন করে কাল সম্পাদনে রাধিক নদক্র বাল করিছের নাল করিছের করে করে সম্পাদনে রাধিক নদক্র নাল করিছের নাল করিছের নাল করিছের করে করে সম্পাদনে রাধিক নাল করিছের করে করে পরিবহন করে করে পরিবহন করে করে সম্পাদনে রাধিক নাল করিছের করে করে পরিবহন করে করে পরিবহন করে করে পরিবহন করে করে সম্পাদনে রাধিক নাল করিছের করে করে করে সম্পাদনে রাধিক নাল করিছের করে রাধি নির্মাণ করিছের করে রাধিক নাল		ļ								অন্তর্ভুক্ত হয়েছে
প্রতিক দূরত্ব হাত সিঁস ব্লং পরিবাহন করে কল সম্পাদনে র্যিক-মজুরী। - ২০০-৫০০ নিটার পুরন্ধ করে কল সম্পাদনে র্যাক-মজুরী। - ২০০-৫০০ নিটার পুরন্ধ করে করে সম্পাদনে র্যাক-মজুরী। - ২০০-৫০০ নিটার পুরন্ধ করে করে করে করে সম্পাদনে র্যাক-মজুরী। - ২০০-৫০০ নিটার পুরন্ধ করে করে করে করিবাহন করে করে করিবাহন করে করে করে করে করে করে করে করে করে করে করে করে করিবাহন করে করে করে করে করে করে করিবাহন করে করে করিবাহন করে করে বাধান মাধ্যমে মাধ্যম মাধ্যমে মাধ্যমে মাধ্যমে মাধ্যমে মাধ্যমে মাধ্যমে মাধ্যমান মাধ্যম মাধ্যমে মাধ্যমে মাধ্যমে মাধ্যমান মাধ্যম মাধ্যমান মাধ্যম মাধ্যমে মাধ্যম মাধ্যম মাধ্যমে মাধ্যমে মাধ্যম মাধ্যম মাধ্যম মাধ্যম মাধ্যম মাধ্যম মাধ্যমে মাধ্যম মাধ্		<u></u>	90.00		<u> </u>				(+) ৪৩.৮৯	৩৫৮.৯৫
প্রতিক দ্বন্থ অত নির্দিন্ত করিবছন করে কাল সম্পাদনে ধর্মিক-মজুরী।		ডাবিউ-১৫	3936 88	1h hr %	ोक किया <u>कर</u>	Sign 1-0			1	
সিন রক পরিবহন থকে কাল সম্পাদনে রিমিন মন্ত্রী। - ২০০-৫০০ নিনির মন্ত্রী। - ২০০-৫০০ নিনির মন্তরী। - ২০০-৫০০ নিনির মন্তর সম্পাদনে ব্রামিন মন্তরী। - ২০০-৫০০ নিনির মন্তর সম্পাদন মন্তরী। - ২০০-৫০০ নিনির মন্তর স্থান মন্তরী। - ২০০-৫০০ নিনির মন্তর				1 00 %		203.68		-	(-) 203,88	
করে কান্ধ সম্পাদনে যবিক-মন্ত্রী। 200-৫০০ ১০০-৫০০ নিটারে সুরুত্ব হতে নিসি ব্লক পরিবহনের প্রয়োজন হওয়ায় এ দফা ১০০-৫০০ মিটার দুরুত্ব যতে সিসি ব্লক পরিবহনে করে কান্ধ সম্পাদনে শ্রমিক-মন্তরী। ১৭২৫.৪৪ ১৭২৫.৪৪ ১৭২৫.৪৪ ১৭২৫.৪৪ ১৭২৫.৪৪ ১৭২৫.৪৪ ১৮৯৫.৯০ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫.৯৫ ১৮৫৫				1	সিসি ব্রক পরিবহন					
ইন্দি নাৰ্বা । ইন্দি নাৰ্বা			1							1
পাওমায় ৫০০ মিটার অথবা তদ্মর্থ দুরত্ হতে নিদির ক পরিবহনের হয়েলেন হওয়ের এ দফা টি বাদ দেয়া হয়েছে। ই০০-৫০০ টিটার দূরত্ হতে সিনি রক পরিবহনের বাদের দেশকুল সংলার দন করিছে নাল পরিবহনের বাদের দরিকটবর্তী এলাকায় বিত্ত মিটার অবল তাল বাদের বাদের দরিকটবর্তী এলাকায় বিত্ত মিটার অবল তাল বাদের বাদের দরিকটবর্তী এলাকায় বাদের দরিকটবর্তী এলাকায় বাদের মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে। হ০ছ মাধ্যমে মাটি সংগ্রহ করে বাদির্মান করিছে বাদের মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে বাদির্মান করিছে বাদের মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে বাদির্মান করিছে বাদের মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে বাদির মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে বাদির মাধ্যমে মাটি সংগ্রহ করে বাদ নির্মান করিছে বাদির মাধ্যমে মাটি সংগ্রহ করে বাদির নির্মান করিছে বাদির মাধ্যমে মাটি সংগ্রহ করে বাদির নির্মান মাটি দ্বান্তিত হ্রাদ পেন্তেছে। ই০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে করিছে পরিবহন করের করার মধ্যমে মাটি মধ্যম করে বাদির নির্মান মাটি দ্বান্তিত হ্রাদ পেন্তেছে। ই০০ মিটার এর মধ্যমে মাটি মুক্ত পরিবহন করের করার সাম্পান্য মাধ্যমে মাটি মুক্ত বির্মান করের করিবানের করিছের করের করার মধ্যমে মাটি মুক্ত বির্মান করের করিবানের করিছের করের করের করের করের করার মধ্যমে মাটি মুক্ত বির্মান করের করের করের করের করের করের করের করে			. [শ্রমিক-মজুরী।			}	-	1 ' 1
নি নি ব্ৰহ্ণ পানিবৰনের প্রয়োজন হত্যায় এ দফা চি নাল দেনা হয়েছে। - ২০০-৫০০ মিটার দূরজ্ হতে সিদি ব্রক্ পানিবৰনের করের পানিবর নিকটবর্তী এলাকার করেব নিকটবর্তী এলাকার করেব নিকটবর্তী এলাকার করেব নিকটবরতী এলাকার বিশ্ব ব্রহ্ম নির্মানের প্রয়োজন হত্যায় এ দফাটি সংযোজন করা হয়েছে। ২৭২৫.৪৪ - ২৭২৫.৪৪ - ২৭২৫.৪৪ - ২৭২৫.৪৪ - ১৯৪.৫৫ - এক্সকার্টেরের মাধ্যমে মাটি সংগ্রহ করে বাধ নির্মাণ করেব বাধ নির্মাণ ২০০ মিটার এর মহেছে হাত সিনি ব্রক্ পরিবহন করেব করেব করেব করেব করেব করেব করেব করেব								ł		পাওয়ায় ৫০০ মিটার
থাজেল হওল্নায় এ দফা চি বাদ দেয়া হয়েছে। - ২০০-৫০০ মিটার দ্রুজ্ যতে সিসি রক্ষ পরিবহন করে কাল সম্পাদনে শ্রমিক-মজুরী। - ২৭২৫.৪৪ - ২৭২৫.৪৪ - ১৯ ১৮ ১০০.০৩ - ১৯ ১৮ ১০০.০০০ - ১৯ ১৮ ১০০.০০০ - ১৯ ১৮ ১০০.০০০০ - ১৯ ১৮ ১০০০০০০০০০০০০০০০০০০০০০০০০০০০০০০০০					j		İ			
তি বাদ দেয়া হয়েছে। - ২০০-৫০০ মিটার দ্রত্ হতে সিসি ব্রক পরিবহন করে কাজ সম্পাদন শ্রমিক-মজুরী। - ২৭২৫.৪৪ - ২৭২৫.৪৪ - ১০০,৩৩ ৫৮% - এক্সনভেটরের মাধ্যমে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মাধ্যমে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে হতে সিসি ব্রক পরিবহন করের করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। - ২০০ মিটার এর মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে মাটি সংগ্রহ করে কাজ সম্পাদন শ্রমিক মন্ত্রী। - ২০০ মিটার এর মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে মাটি সংগ্রহ করে কাজা সম্পাদন শ্রমিক মন্ত্রী। - ২০০ মিটার এর মধ্যে হতে সিসি ব্রক পরিবহন করের মধ্যে মাটি সংগ্রহ মধ্যে মাটি মাট ব্রক নির্মাণের পর্যান্ত জায়ণা না পাওয়ায় বে০০ মিটার মধ্যে করে কাজ স্বান্তর মধ্যে মাটি মাট ব্রক নির্মাণের পর্যান্ত জায়ণা না পাওয়ায় বে০০ মিটার মধ্যে ত্বে মাটা মাদ্য মধ্যে মাট সংগ্রহ মধ্যে মাটি মাট না সাধ্যে মাট সংগ্রহ মধ্যে মাট মধ্যে মাট সংগ্রহ মধ্যে মাট সংগ্রহ মধ্যে মাট সংগ্রহ মধ্যে মাট সংগ্রহ মধ্যে মাট মাট মধ্যে মালিয়া মধ্যে মাটে মিলির সংগ্রহ মধ্যে মাটেম মাটিয়া মাল্য মাটিয়া মাল্য মালেম মাটিয়া মাল্য মালিয়া মাল্য মালিয়া মাল্য মালিয়া মাল্য মালিয়া মাল্য মালিয়া মাল্য মাল্য মালিয়া মাল্য মালিয়া মাল্য										
১০০-৫০০ মিটার দূরত্ব যতে সিদি ব্লক থারিবংন করে কাজ সম্পাদনে শ্রমিক-মঙ্কুরী। ২৭২৫.৪৪ ২৭২৫.৪৪ ৫৮% এক্তরাভেটরের মাধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ মুক্রা হাজেছে। ২৭২৫.৪৪ ১০০-৫০০ ৫৮% এক্তরাভেটরের মাধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ। ১০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ। ১০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ। ১০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ। ১০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ ১১১.৩১ ১০০ মিটার এর মধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ কাজ। ১০০ মিটার এর মধ্যমে মাটি মুক্ত পরিবহন করে কাজ সম্পাদনে মাফিন মন্ত্রী। ১০০ মিটার এর অধিক দূরত্ব হতে সির্মির ক্রমেন্স করে কার্মেন্স। ১৯১৭৮ ১৯.৪৮ ১৯.৪৫ ১৯						1		1	ļ	
মিটার দূরত্ব হতে সিসি ব্লক পরিবহন করে করে পরিবহন করে করিবন করে বাধ নির্মাণ করিবন করে করে করিবন করে করে করে করিবন করে করে করে করিবন করে করে করিবন করে করে করে করিবন করে করে করে করে করিবন করে করে করে করিবন করে করে করে করে করে করে করিবন করে	-		 	 			300-600	1003 000	(1) 201 00	
হতে সিন্ধি ব্লক্ত পরিবহন করে কাজ সম্পাদনে শ্রমিক-মজুরী। হতে সিন্ধি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক-মজুরী। হত্যায় এ মুখ্য নির্মানের পর্যায় এ মুখ্য নির্মানের নিকটবর্তী এলাকায় কিন্তি ক্ষর পরিবহনের প্রয়োজন করা হয়েছে। হব্য বাধ নির্মান মাটি সংগ্রহ করে বাধ নির্মাণ কাজ। হত্যা মিন্ত মুক্ত মুক্				1			l	003.40	(+) 6(3.46	ব্যতি লবন ও চিংডি চায়ের
পরিবহন করে কাজ সম্পাদনে শ্রমিক-মজুরী। হবহন এ৪	-						, , ,		İ	
শ্রমিক-মজুরী। শ্রমিক-মজুরী শ্রমিকেমজিত। শ্রমিকানের নিকটবর্ত শ্রমিক-মজুরী শ্রমিকেমজুরী শ্র	-									
বিশ্ব রক্ত পরিবহনের প্রয়োজন হতন্তায় এ দফাটি সংযোজন হতন্তায় এ দফাট সংযোজন হতন্তায় এ দফাট সংযোজন করা হয়েছে। (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (+) ১১৯.৮৯ (-) ১৯.৬২ বাধ নির্মানের নিকটবর্তী এলাকায় কাভিখত মাটি না পাওয়ায় অধিকতর দূরতৃ হতে মাটি সংগ্রহ ও পরিবহন করোর প্রোভ্রনাত্তন হত্তায় ১৪৯৪৫ করে বাধ নির্মাণ করে বা	-					1.				জায়গা না পাওয়ায় ৫০০
হণ্যায় এ দফটি সংযোজন করা হয়েছে। ২৭২৫.৪৪ তারিউ-১৬ (পোভার নং ৬৪/২বি) তিনিটার এর মধ্যে যাত সিসি রক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মন্ত্রী। ২০০ মিটার এর অধিক দূরত্ হতে সিসি রক পরিবহন করে কাজ সম্পাদনে করে কাল সম্পাদনে করে কাল সম্পাদনে করে কাল সম্পাদনে তারিক করে কাল করা হয়েছে । ২০০ মিটার এর ১১.৩১ - (-) ১১.৩১ বিধের দেশকুল সংলগ্ন ঘন বসতি, লবন ও চিংড়ি চাষের কারণে নিকটবতী এলাকায় সিসি রক নির্মাণের পর্বাপ্ত জারাণা না পাওয়ায় ব০০ মিটার অব ত্বর্গ হতে সিসি রক পরিবহন করে কাল সম্পাদনে করে কাল সম্পাদনে করে কাল সম্পাদনে তারিক দূরত্ হতে সিসি রক পরিবহন করে কাল সম্পাদনে করে কাল সম্পাদনে তারিক স্বান্ত হতে সিসি রক পরিবহন করে কাল সম্পাদনে করে কাল সম্পাদনে করে কাল সম্পাদনে তারিক স্বান্ত হতে সিসি রক পরিবহন করে কাল সম্পাদনে করে কাল সম্পাদনে করে কাল সম্পাদনে তারিক স্বায় এ দফা	-		}			ľ	শ্রমিক-মজুরী।	ł		সিসি ব্রক পরিবহনের প্রয়োজন
ভারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৬ তারিউ-১৯ তারিউ-১৬ তারিউ-১৯ ত	1					j		ł	[]	
ভারিউ-১৬ (পোভার নং ৬৪/২বি) তি মিটার এর মধ্যেম ঘাট সংগ্রহ পরিবহন করের কাজ সম্পানে শ্রমিক- মন্ত্রী। ২০০ মিটার এর ১১.৩১ ১০০ মিটার এর ১০০ মিটার	-		3030.00		•	 				করা হয়েছে।
(পোভার নং ৬৪/২বি) মাধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ পরিবান মাটি সংগ্রহ ও পরিবহন করের কাজ সম্পাদনে শ্রমিক মন্ত্রী। ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর তথিক দূরত্ হতে সির্সি ব্লক পুরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করের জাজ সম্পাদন স্বর্মায় এ দফা	H		Q124.00						(+) ১১৯.৮৯	২৮৪৫.৩৩
(পোভার নং ৬৪/২বি) মাধ্যমে মাটি সংগ্রহ করে বাঁধ নির্মাণ পরিবান মাটি সংগ্রহ ও পরিবহন করের কাজ সম্পাদনে শ্রমিক মন্ত্রী। ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর ২০০ মিটার এর তথিক দূরত্ হতে সির্সি ব্লক পুরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করের জাজ সম্পাদন স্বর্মায় এ দফা	+	ডাব্রিউ-১৬	৮০০,০৩	0 k %	এব্দকাডেটবেব	818.00	ലങ്ങയുട	102025	()) ; ; ;	****
করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে বাঁধ নির্মাণ করে কাজ সম্পাদনে শ্রমিক-মন্ত্রীর এর ১৯.৭৮ বিত্তির এর ১৯.৭৮ বিত্তির এর ১৯.৭৮ বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রমিক-মন্ত্রীর এর ১৯.৭৮ বিত্তির এর ১৯.৭৮ বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রমিক বিত্তির এর ১৯.৭৮ বিত্তির এর ১৯.৭৮ বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রমিক বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রমিক বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রম্মিক বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রম্মিক বিত্তির পরিবহন করে কাজ সম্পাদনে শ্রম্মিক বিত্তির স্থান করে কাজ সম্পাদনে শ্রম্মিক বিত্তির স্থান করে কাজ সম্পাদনে শ্রম্মিক বিত্তির স্থান করে কাজ সম্পাদনে শ্রম্মিক বির্মাণ না প্রম্মিক বির্মাণ না প্রম্মান্মিক বির্মাণ না প্রম্মান্মিক বির্মাণ না পরিবহনের প্রম্মান্মিক বির্মাণ না পরিবহনের প্রম্মান্ম এ দফা	- 1					0,0,0,0		৩৯৫.৯৩	(-) >8.62	
কাজ। কাজ। হতে মাটি সংগ্রহ ও পরিবহন করোর প্রোভন হত্ত্বার ১৪১৪৫ জনি: পরিমান মাটি দফাটিতে হোস পেরেছে। ২০০ মিটার এর মধ্যে হতে সিসি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মজ্বী। ২০০ মিটার এর ১৯.৭৮ তি মিটার এর ১৯.৭৮ তি মিটার এর করিবহন করে কাজ সম্পাদনে করিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদন করে কাজ স										
পরিবহন করার প্রভাজন হওয়ার ১৪১৪৫ বি: পরিমান মাটি দফাটিতে ক্রাস পেরেছে । ২০০ মিটার এর মধ্যে হচে সিসি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মজ্বী । ২০০ মিটার এর ১৯.৭৮ তি সিসি ব্লক পরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদন				į	কাজ।		,		* *	
হত্যার ১৪১৪৫ ্রি: পরিমান মাটি দফাটিতে ্রাস প্রেরেছে । ২০০ মিটার এর ১১.৩১ (-) ১১.৩১ বাধের দেশকুল সংলগ্ন ঘন বসতি , লবন ও চিংড়ি চাষের কারণে নিকটবর্তী এলাকায় সিসি ব্লক মন্ত্রী । ২০০ মিটার এর ১৯.৭৮ তথ্যিক দূরত্ হতে সিসি ব্লক পরিবহন করে কান্ত সম্পাদনে করে কান্ত সম্পাদনে ইত্যার ১৪১৪৫ ্রি: পরিমান মাটি দফাটিতে ইসে কলগ্ন সংলগ্ন ঘন বসতি, লবন ও চিংড়ি চাষের কারণে নিকটবর্তী এলাকায় সিসি ব্লক নির্মাণের পর্যাপ্ত জারগা না থতা মিটার এর তথ্য তদ্ধি দূরত্ব হতে সিসি ব্লক পরিবহনে করে কান্ত সম্পাদনে ইয়োজন হওয়ায় এ দফা				1						
হাস প্রেরছে । ২০০ মিটার এর মধ্যে হাত সিসি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মন্থরী । ২০০ মিটার এর ১৯.৭৮ সির ব্লক পরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদন					Į.			.		
২০০ মিটার এর মধ্যে হতে সিনি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মন্ত্রী। ২০০ মিটার এর অধিক দূরত্ হতে সিনি ব্লক পরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে স্বাধিক দূরত্ হতে সিনি ব্লক পরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে স্বাধিক দূরত্ হতে সিনি ব্লক পরিবহনের করে কাজ সম্পাদন	-							1	ļ	পরিমান মাটি দফাটিতে
মধ্যে হাত সিদি ব্লক পরিবহন করে কাজ সম্পাদনে শ্রমিক- মজুরী। ২০০ মিটার এর অধিক দূরত্ হতে সিদি ব্লক পরিবহন করে কাজ সম্পাদনে করে কাজ সম্পাদনে করে কাজ সম্পাদনে	\vdash				১০০ মিটার তের	- ,, ,,	<u>:</u> _		7/	
পরিবহন করে কাজ সম্পাদনে শ্রমিক- মজ্বী। ২০০ মিটার এর অধিক দূরত্ হতে সিসি ব্লক পরিবহন করে কাজ সম্পাদনে পরিবহন করে কাজ সম্পাদনে পরিবহন করে কাজ সম্পাদনে পরিবহন করে কাজ সম্পাদন						\$2.03	-	-		
সম্পাদনে শ্রমিক- মজ্বী। ২০০ মিটার এর ১৯.৭৮ - (-) ১৯.৭৮ পাওয়ায় ৫০০ মিটার অধিক দূরত্ হতে সিসি ব্লক পরিবহন করে কাল সম্পাদনে করে কাল সম্পাদনে স্বিক্তি স্থানিক বিশ্ব করে করে করে করে করে করে করে করে করে করে	1		İ	1	· ·		[.]		
মন্থ্রী। ২০০ মিটার এর ১৯.৭৮ - (-) ১৯.৭৮ পাওয়ায় ৫০০ মিটার অধিক দূরত্ হতে সিসি ব্লক পরিবহন করে কাল সম্পাদনে অধ্য সম্পাদন করে কাল সম্পাদন		1					ł			~~
২০০ মিটার এর অধিক দূরত্ হতে সিসি ব্লক পরিবহন করে কাজ সম্পাদনে তিত্ত স্থায় এ দফা	L				মজ্রী।					
অধিক দূরত্ হতে সিসি ব্লুক পরিবহন করে কান্ধ সম্পাদনে প্রয়োজন হওয়ায় এ দফা	Γ					১৯.৭৮		-		1
সাস ব্লুক পারবহন করে কান্ধ সম্পাদনে প্রয়োজন হওয়ায় এ দফা							.			
করে কান্ত সম্পাদনে প্রয়োজন হওয়ায় এ দফা						}	1		f	সিসি <u>রক প</u> রিবহনের
্রাধণ-বজুরা। দুটি বাদ দেয়া হয়েছে।		.	-	3						ধয়োজন হওয়ায় এ দফা
		<u>_</u>			वागय-गर्भुवा ।				F	্টি বাদ দেয়া হয়েছে।

1 ° V



1	প্যাকেজ ন	ং চুক্তিমূল	- 	5				0	(লক্ষ টাকায়)
	חוניאיסו ק	ু ী মাজ্যব্দী	া কাজের অগ্রগতি		न्याया		ভেরিয়েশনের	বিবরণী	ভেরিয়েশনের কারণ/
			1,4110						সংশোধিত প্রস্তাবিত
.			-	কাজের দফা	ব্যয়	দফা সমূহ	ব্যয়	ব্যয় হ্রাস/বৃদ্ধি	প্যাকেজ ব্যয়
	·				""	1,1,12,	1) %	শ্রমান পরিমান	IN
ļ	١		ર	v	8	a	৬	9	b
	ডাব্রিউ-২৭ সেপালার নং	৩২৭.৬৭	90%	এক্সকাভেটরের	২৯৫.৩				বাঁধ নির্মানের নিকটবর্তী
	(পোন্ডার নং ৬৫)	· .		মাধ্যমে মাটি সংগ্ৰ	()	মাধ্যমে মাটি সং			এলাকায় কাঙ্খিত মাটি না
	04)			করে বাঁধ নির্মাণ		করে বাঁধ নির্মা	ाव		পাওয়ায় অধিকতর দূরত্ব
				1	ł				হতে মাটি সংগ্ৰহ ও
1								-	পরিবহন করার প্রয়োজন
_		_			_		_		হওয়ায় ১০৩৪৭.৯৫ ঘ:মি: পরিমান মাটি দফাটিতে
-	·····	_					ł		इाम পেয়েছে।
				মাটির রয়েলিটি	४७.५४	মাটির রয়েলিটি	26.92	(-) ০.৭৯	বাধ নির্মানের নিকটবর্তী
									এলাকায় কাঙ্খিত মাটি না
					'				পাওয়ায় অধিকতর দূরত্ব
			1				1		হতে মাটি সংগ্ৰহ ও
		1	1	1					পরিবহন করার প্রয়োজন
									হওয়ায় ৮২৭৮.৩৬ ঘ:মি: পরিমান মাটি দফাটিতে
L									্রাস পেয়েছে।
					-	প্রযোজনীয় মাটি		(+)२১.৬৮	वांध निर्मारण श्राराजनीय
						সংগ্ৰহে লং বুম		•	৬২০৮৭.৬৮ ঘ:মি:
		1				এক্সকাভেটর একবার স্থানান্তর			পরিমান মাটি সংগ্রহে লং
					ł	্রেশনার হানাতর (১টি শিফ্ট) ।		1	বুম এক্সকাভেটর ছানান্তর
L									(১টি শিফ্ট) নতুন দফা অন্তর্ভুক্ত করা হয়েছে।
			}		•	ক্যারিড আর্থ এর	89.60	(+) ৩৯.৫৪	বাধ নির্মানের নিকটবতী
						মাধ্যমে	1.		এলাকায় কাঙ্খিত মাটি না
					}	অধিকতর দূরত্ব হতে মাটি	1		পাওয়ায় অধিকতর দূরত
					1	সংগ্ৰহ।	[হতে মাটি সংগ্ৰহ ও
					1				পরিবহন করার প্রয়োজন হওয়ায় ১০৩৪৭.৯৫ ঘ:মি:
									পরিমান মাটি দফাটিতে
-	·					l		<u> </u>	অন্তর্ভুক্ত হয়েছে
-		৩২৭.৬৭			ļ.			(+)৪৮.৬২	৩৭৬,২৯
ডা	ব্লিউ-২৯	২১৮৭.৬৪	৯৬%	২০০ মিটার এর	७८.४०८				
	পান্ডার নং			অধিক দূরত্ব হতে	308.39	- '	-	७८.४०८ (-)	বাঁধের দেশকুল সংলগ্ন ঘন
৬	3/২বি)			সিসি ব্লক পরিবহন	}				বসতি, লবন ও চিংড়ি
				করে কাজ সম্পাদনে		· -]		চাষের কারণে নিকটবর্তী এলাকায় সিসি ব্রক
			er	শ্রমিক-মজুরী।					এলাকায় সিসি ব্লক নির্মাণের পর্যাপ্ত জায়গা না
'	ĺ				.				পাওয়ার ৫০০ মিটার
						j			অথবা তদূর্ধ দূরত্ব হতে
.	I		ĺ	,	1	}			সিসি ব্লক পরিবহনের
L									थरगाजन श्वयाय व प्रका
					-	२००-६००	86.004	(+) \$6.004 (+)	টি বাদ দেয়া যায়েছে। বাঁধের দেশকুল সংলাম ঘন
		j		:		মিটার দূরত্ব			বসতি, লবন ও চিংড়ি
	.			1		হতে সিসি রুক		.	গ্রের কারণে নিক্টবর্তী
						পরিবহন করে কাজ সম্পাদনে	.		এলাকায় সিসি ব্লক
						কাজ সম্পাদনে শ্রমিক-মজুরী :	}		नेर्यात्वत्र পर्याश्च जाग्नना ना
			ŀ			mer i i all'atti	1		গাওয়ায় ৫০০ মিটার
					1			F	মথবা তদূর্ধ দূরত্ব হতে দিসি ব্লক পরিবহনের
	1				.				াশ প্লক পারবহনের য়োজন হওয়ায় এ দফাটি
		Nio 10						স	ংযোজন করা হয়েছে।
		२५४-१.७8						(+) ২৪.৭৮	२२)२,8२

138 123

R &

(লক্ষ টাকায়)

								(লক্ষ টাকায়)
প্যাকেজ নং	চুক্তিমূল্য	কাজের	চুক্তি অনুযায়ী		ভেরিয়েশনের বিবরণী			ভেরিয়েশনের কারণ/ সংশোধিত প্রস্তাবিত প্যাকেজ ব্যয়
		অগ্ৰগতি	কাজের দফা	ব্যয়	দফা সমূহ	ব্যয়	ব্যয় হ্রাস/বৃদ্ধির পরিমান	
\$.	\	0	8	0	1 8	9	b	ъ
ডাব্লিউ-০৫	২১৭০.৬২	৯৪%		† <u> </u>	+		(-) ১২৯.৪২	বর্ণিত কাজটির অবস্থান মাতার-বাড়িতে বান্তবায়নাধীন গভীর সমূদ্র
(পোন্ডার নং			'				() - (বন্দরের চ্যানেল সংলগ্ন। তাছাড়া বাপাউবোর বর্ণিত কাজটির অংশ
90)		1	}					বিশেষ গভীর সমূদ্র বন্দরের জন্য নির্মিত ওয়েভ ব্রেকার ঘারা
'			i				-	পরিবেষ্টিত। যা, সমুদ্রের ঢেউ প্রতিহত করতে সক্ষম। অদূর
								ভবিষ্যতে গভীর সমূদ্র বন্দর নির্মাণের ফলে চলমান কাজটির কোন
						,		কার্যকারিতা থাকবে না, তাই সরকারী অর্থের সাশ্রয়ের শ্বার্থে
							}	অবশিষ্ট কাজনির আর প্রয়োজন না থাকায়, এ যাবত বাডবায়িত
								কাজটিকেই চুড়ান্ত হিসেবে মাঠ দগুরের কারিগরী প্রতিবেদন
	1						i	- अनुयाग्नी-वित्वहना-कत्रा-याग्न-(अश्युक्ति-५)-।
	২১৭০.৬২	 		-			(~) ১২৯.৪২	٥٤، ١٤٥
	 `````		 		-		774	
ডাব্লিউ-০৬	২৫৪.৭৪	50%			+-		(-) ৭৬.৪১	বর্তমানে মহেশখালীতে সরকারের চলমান বিশেষ উন্নয়ন প্রয়াসের
(পোন্ডার নং	, , , , , ,						() (0.03	অংশ হিসাবে উক্ত এলাকা অর্থনৈতিক অঞ্চল হিসাবে রূপান্তরের
90)				ļ			ĺ :	লক্ষ্যে "বেজা" তাদের মাস্টার গ্ল্যান অনুযায়ী বিদ্যমান বাঁধের কিছু
	İ							অংশের বাহির দিয়ে সড়ক নির্মাণের কার্যক্রম গ্রহণ করেছে । এতে
	1.							করে বাপাউবো'র নির্মানাধীন বাঁধটির প্রায় ৪০০ মিটার অংশ
	· .							বেজার বরাদ্দকৃত জমির মাঝ বরাবর পড়েছে। ফলে বেজার মাস্টার
					li		•	প্রান অনুযায়ী ভবিয়তে সম্প্রসারণের জন্য যে ক্ষেত্র প্রয়ুত করা
								इत्सर्र्स् जा न्यार्थ्य स्टार्स्स । व्यार्थान्य (त्यार्थ्य वस्तर्भ वस्तर्भ वस्तर्भ वस्तर्भ वस्तर्भ वस्तर्भ वस्त
					1			
								10 1
							'	কাজটিকেই চূড়ান্ত হিসাবে মাঠ দগুরের কারিগরী প্রতিবেদন
								জনুযায়ী বিবেচনা করা যায় (সংযুক্তি-৩)।
	২৫৪.৭৪	i					(-) ৭৬.৪১	১৭৮.৩৩
	<u> </u>							
ডাব্রিউ-২০	৫৩.	60%					ራ ን.ራን (-)	পোন্ডার ৭০ এর ধলঘাটা-মাতারবাড়ির সংযোগগুল হতে উভয়
(পোন্ডার নং			ł					দিকে বিন্তীর্ন এলাকায় বর্তমানে মাতার-বাড়ি কোল পাওয়ার
90)						1	1	প্রকল্পের কাজ চলমান আছে। বর্ণিত ঠিকাদার বাঁধ মেরামত কাজ
·			ĺ			ĺ		ওরুর আগেই মাতারবাড়ি ১২০০ মেগাওয়াট কয়লা বিদ্যুৎ কেন্দ্র
						1		কর্তৃক জমি অধিগ্রহণের কারণে কাজটির চুক্তি অনুযায়ী ২.৫০০
		İ		İ			1	কিলোমিটার দৈর্ঘ্যে বাঁধ মেরামত কাজের দৈর্ঘ্য ০.৭৩০ কিঃ মিঃ
		.						হ্রাস পায়। ঠিকাদারি প্রতিষ্ঠান কিঃমিঃ ২৫.৪৭০ থেকে কিঃমিঃ
				1				२१.२८०, পर्यष्ठ स्माप्टे= ১.११० किश्मिश ष्यश्टम कांक एक करत
				ļ	.	- 1		৫০% অগ্রগতি অর্জন করেন । কিন্তু বর্তমানে উল্লেখিত ১.৭৭০
		1	1		.			কিঃ মিঃ অংশটি সড়ক ও জনপথ বিভাগ কর্তৃক এলিভেটেড
		.			ł	1		এক্সপ্রেস রোড নির্মাণের এলাইনমেন্টর অর্গুভূক্ত। ইতোমধ্যে সড়ক
				İ				নির্মানের কার্যক্রম গ্রহন করা হয়েছে। বাপাউবোর বাঁধের তুলনায়
			j			- 1		উচ্চতর সমতলে বাঁধকে উন্নীতকরে সড়কে রূপান্তর করা হবে। এ
. [ļ		}	.			পর্যায়ে বর্ণিত ঠিকাদারের সম্পাদিত কাজটি আর প্রয়োজন না
		- 1		- 1		- [.1	থাকায় বান্তবায়িত কাজটিকেই চূড়ান্ত হিসাবে মাঠ দগুরের কারিগরী
		į	}	-				
								প্রতিবেদন অনুধানি নিনেচনা হলা যায় (সংযুক্তি-৪)।
	४७. १८८		l				(~) ৫5.৫১	b9.b0

d & Jr F. J





নিম্নে মূল চুক্তিমূল্য এবং Variation অনুবায়ী চুক্তিমূল্যের বিবরণ সংক্ষেপে উপদ্যাপন করা হলঃ

ক্রঃনং	প্যাকেজ নং	মূল চুক্তিমূল্য	Variation মূল্য	Variation অনুযায়ী	মন্তব্য
		(লক্ষ টাকা)	(লক টাকা)	চুক্তিমূল্য (লক্ষ টাকা)	বৃদ্ধি/হাস
					(%)
>1	ডারিউ-০১ (পোন্ডার নং ৬৪/২বি)	২৮৬২.৩৭	(+) ১৩৪.৮৩	২৯৯৭.২০	(+) 8.93
र।	ডাব্লিউ-০২ (পোল্ডার নং ৬৪/২বি)	৩৫৯.২২	(+) ৪৩.৭৯	४०.०১	(+) \$2.58
9 1	ডাব্লিউ-০৮ (পোল্ডার নং ৬৯(ন/ই)	৩১৫.০৬	(+) ৪৩.৮৯	৩৫৮.৯৫	(+) ১৩.৯৩
81	ডাব্লিউ-১৫ (পোল্ডার নং ৬৪/২বি)	২৭২৫.88	(+) ১১৯.৮৯	2v8&.vo	(+) 8.80
¢ 1	ডাব্লিউ-১৬ (পোন্ডার নং ৬৪/২বি)	b00.00	(+) ৫৯.৩৩	৮৫৯.৩৬	(+) १.8२
ঙ৷	ডাব্লিউ-২৪ (পোল্ডার নং ৬৯(ন/ই)	২৩৩.৯৫	(+) ২১.২১	২৫৫.১৬	(+) ৯.০৬
91	ডারিউ-২৭ (পোন্ডার নং ৬৫)	৩২৭.৬৭	(+)৪৮.৬২	৩৭৬.২৯	84.84 (+)
bТ	ভাব্লিউ-২৯ (পোল্ডার নং ৬৪/২বি)	২১৮৭.৬৪	(+) \\ 8.96	২২১২.৪২	(+) 3.30
े ।	ডাব্লিউ-৩১ (পোল্ডার নং ৬৪/২বি)	১৩৫.88	(+) २৮.७১	১৬৩.৭৫	(+) ২০.৯০
۱ o ډ	ডাব্লিউ-৩২(পোল্ডার নং ৬৪/২বি)	৩৮৪.০৭	(+) 80.63	8২৭.৬৮	\$0.44 (+)
77 !	ডাব্লিউ-৩৭(পোল্ডার নং ৬৯ (ন/ই)	√ ४८.४८७	(+) 83.60	৫৯.৫৬	(+) ১২.৯৮
ا ۶۷	ডাব্লিউ-০৫ (পোল্ডার নং ৭০)	২১৭০.৬২	(-) ১২৯.৪২	২০৪১.২০	(-) ৫.৯৬
701	ডাব্লিউ-০৬ (পোল্ডার নং ৭০)	২৫8.98	(-) ৭৬.৪১	১৭৮.৩৩	(-) ২৯.৯৯
78	ডাব্লিউ-২০ (পোন্ডার নং ৭০)	৫৩.	(-) ৫৯.৫৯	৮৫.৮০	(-) ৪০.৯৯

৬। মতামত ও সুপারিশ ঃ

পর্যালোচনান্তে কমিটি কর্তৃক নিম্নরূপ মতামত ও সুপারিশ প্রদান করা হলঃ

- বান্তব অবস্থার প্রেক্ষিতে Variation হয়েছে;
- ➤ Variation এর পরিমান যথাযথভাবে নিরুপন করা হয়েছে;
- প্যাকেজ নং ঃ ডাব্লিউ-০১ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ২৯৯৭.২০ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ২৮৬২.৩৭ লক্ষ টাকার চেয়ে ৪.৭১% বেশি;
- প্যাকেজ নং ঃ ডারিউ-০২ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ৪০৩.০১ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ৩৫৯.২২ লক্ষ টাকার চেয়ে ১২.১৯% বেশি;
- প্যাকেজ নং ঃ ভারিউ-০৮ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ৩৫৮.৯৫ লক্ষ্ণ টাকা হবে যা মূল চুক্তিমূল্য ৩১৫.০৬ লক্ষ্ণ টাকার চেয়ে ১৩.৯৩% বেণি;
- শ্যাকেজ নং ঃ ভারিউ-১৫ এর জন্য Variation এর বলে বলে বিভারিত চুক্তি মুল্যের পরিমান ২৮৪৫.৩৩ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ২৭২৫.৪৪ লক্ষ টাকার চেয়ে ৪.৪০% বেশি;
- প্যাকেজ নং ঃ ভাব্লিউ-১৬ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ৮৫৯.৩৬ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ৮০০.০৩ লক্ষ টাকার চেয়ে ৭.৪২% বেশি;
- প্যাকেজ নং ঃ ডাব্লিউ-২৪ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ২৫৫.১৬ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ২৩৩.৯৫ লক্ষ টাকার চেয়ে ৯.০৬% বেশি;
- প্যাকেজ নং ঃ ভারিউ-২৭ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ৩৭৬.২৯ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ৩২৭.৬৭ লক্ষ টাকার চেয়ে ১৪.৮৪% বেশি;
- প্যাকেজ নং ঃ ডাব্রিউ-২৯ এর জন্য Variation এর ফলে সংশোধিত চুক্তি মূল্যের পরিমান ২২১২.৪২ লক্ষ টাকা হবে যা মূল চুক্তিমূল্য ২১৮৭.৬৪ লক্ষ টাকার চেয়ে ১.১৩% বেশি;





বাংলাদেশ পানি উন্নয়ন বোর্ড সচিবালয়, গুয়াপনা ভবন (৩য় ফলা), ঢাকা।

স্মারক নং ৭০ -পাউবো/সচি/ইআর/লুজ/২০১৯

তারিখঃ ১৯-০৬-২০১৯ খ্রিঃ

দপ্তরাদেশ

"কর্মবাজার জেলাধীন ক্ষতিয়ন্থ পোন্ডার সমূহের পূর্নবাসন প্রকল্প (১ম সংশোধিত)" শীর্ষক প্রকল্পে সৃষ্ট জটিলতায় বাস্তবায়নাধীন অসমান্ত প্যাকেজ সমূহের কাজ নির্বান্তিত নির্বান্তিত নির্বান্তিত কিন্তান কাজেল সমূহের কাজ নির্বান্তিত নির্বান্তিত কিন্তান কাজিল কাজিল কাজিল সম্পাদিত চুক্তি বহির্ভূত অত্যাবশ্যকীয় দক্ষা সমূহের সংস্থান রাখার বিষয়টি যাচাই বাছাই পূর্বক ব্যয়ের যৌক্তিকতা নির্বান্তান জন্য নিম্বার্ণত কর্মকর্তাগণের সমন্বয়ে কমিটি গঠন করা হলো।

क्त १ नर्	নাম, পদবী ও দন্তর	কমিটিতে অবস্থান
3 !	জনাব মোঃ আবুল কাওছার, তত্তাবধায়ক প্রকৌশলী, নকশা সার্কেল-৪, বাপাউবো, ঢাকা।	আহ্বায়ক
₹:	জন্যব এ,কে,এম, সাইফুদ্দিন, নির্বাহী প্রকৌশলী, পরিকল্পনা-১, বাপাউবো, ঢাকা।	সদস্য
0	জনাব মোঃ মাজেদুর রহমান, নিবহী প্রকৌশলী, নকশা সার্কেল-৪, বাপাউবো, ঢাকা।	সদস্য
81	জনাব তয়ন কুমার ত্রিপুরা, নির্বাহী প্রকৌশলী, কঞ্জবাজার পওর বিভাগ, বাপাউবো, কল্পবাজার।	সদস্য
Q.	জনাব মোঃ রাকিবুল হাসান, নির্বাহী প্রকৌশলী, বান্দরবান পত্তর বিভাগ, বাপাউবো, বান্দরবান।	সদস্য-সচিব

কমিটির কার্যপরিধি ৪

কমিটি "কল্পবাজার জেলাধীন ক্ষতিমন্ত্র পোডার সমূহের পূর্ণবাসন প্রকল্প (১ম সংশোধিত)" শীর্ষক প্রকল্পের উন্মুক্ত দরপত্রের মাধ্যমে নিয়োজিত ঠিকানারের ১৪(টোন্দ)টি পাকেজের কাজের চুক্তি বহির্ভূত অত্যাবশ্যকীয় দফা সমূহের সংস্থান রাখার বিষয়টি সংবিজ্ঞানে পরিদর্শন ও যাচাই বাছাই পূর্বক বায়ের যৌজিকতা ও পরিমাণ নির্ধারণ করতঃ মতামতসহ স্বাংসম্পূর্ণ প্রতিবেদন (দুই প্রস্থে) এবং Soft Copy c-mail: adgom1.bwdb@gmail.com এ আগামী ১৫ (পনের) দিনের মধ্যে অতিরিক্ত মহাপরিচালক(পূব রিজিয়ন), যাপাউবো, ঢাকা মহোদন্ম বরাবর দাখিল করবেন।

এ আদেশ মহাপরিচালক, বাপাউবো,ঢাকা মহোদয়ের অনুমোদনক্রমে জারী করা হলো।

প্রনয় কুমার প্রামাদিক । 200 → উপ-সচিব (পূর্ব রিজিয়ন) বাপাউবো, ঢাকা।

ম্মারক নং ৭০/১(১১) -পার্টবো/সচি/ইআর/নৃজ/২০১৯

তারিখঃ ১৯-০৬-২০১৯ খ্রিঃ

অনুশিপি সদয় অবগতি ও প্রয়োজনীয় ব্যাবস্থা গ্রহনের জন্য প্রেরণ করা হলোঃ

- अधान अद्गेभनी, नकभा, वाशाँखरवा, एका ।
- ২. প্রধান প্রকৌশলী, দক্ষিণ-পর্বঞ্চিল, বাপাউনো, চউলান।
- छनाव स्माः व्यक्त काउछात्र, उछावशास्त्र अस्तिनित, नयामा भारतिन B, यागाउँता, प्रास्त उ क्तिसित व्यक्ति।
- उद्गावधाग्रक श्रदकोगनी, नकना भार्त्वन->, वाशाँउदा, जाका।
- তত্তাবধায়ক প্রকৌশলী, কক্সবাজার পারি উন্নয়ন সার্কেল, বাপাউবো, কক্সবাজার।
- ৬. সি.এস, ও টু মহাপরিচালক, বাপাউবো, ঢাকা।
- ৭. জনাব এ,কে,এম, সাইফুদ্দিন, নির্বাহী প্রকৌশলী, পরিকল্পনা-১, বাপাউবো, ঢাকা ও কমিটির সদস্য।
- 🕝 জনাব মোঃ মাজেদুর রহমান, নিব্যি প্রকৌশলী, নকশা সার্কেল-৪, বাপাউবো, ঢাকা ও কমিটির সদস্য।
- ৯. জনাৰ তমন কুমার ত্রিপুরা, নির্বাহী প্রকৌশলী, কল্পবাজার পওর বিভাগ, বাপাউবো, কক্সবাজার ও কমিটির সদস্য।
- ১০ জনাব মোঃ রাকিবুল হাসান, নিবাহী প্রকৌশলী, বান্দরবান পওর বিভাগ, বাপাউবো, বান্দরবান ও কমিটির সদস্য-সচিব

১১ ব্যাক্তিগত সহকারী, অতিরিক্ত মহাপরিচালক (পূর্ব রিজিয়ন), বাপাউবো, ঢাকা।

(মোঃ মনিকল ইস্লাম) শাখা অফিসার (পূর্ব রিজিয়ন)

্ৰাশাউবো, ঢাকা।

Offi Order Tech Com

194 17

