

BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2003 (Revised)

Name of the Project: Protection Of Langolmora And Jagotjibanpur Area Under Chagolnaiya & Feni Sadar Upazila Of Feni District From The Erosion Of Right Bank Of The Feni River.

PROJECT PERIOD: JULY 2019 TO JUNE 2021.

DIVISION : FENI O&M DIVISION, BWDB, FENI.
CIRCLE : FENI O&M CIRCLE, BWDB, FENI.
ZONE : SOUTHERN ZONE, BWDB, CUMILLA.

Government of the People's Republic of Bangladesh
Ministry of Planning
Implementation Monitoring and Evaluation Department.

PROJECT COMPLETION REPORT: IMED 04/2003 (REVISED)

A. PROJECT DESCRIPTION:

01. Name of Project: Protection Of Langolmora And Jagotjibanpur Area Under Chagolnaiya & Feni Sadar Upazila Of Feni District From The Erosion Of Right Bank Of The Feni River.

02. Administrative Ministry/ Division : Ministry of Water Resources (MOWR).

03. Executing Agency : Bangladesh Water Development Board (BWDB).

04. Location of the Project : Upazila – Feni sadar and Chhagalnaiya, District: Feni.

05. Object of the Project :

- a) To protect Langolmora and Jagotjibanpur area from the erosions on the right bank of Feni river.
- b) To develop Langolmora and Jagotjibanpur areas as safe flood free areas.
- c) To alleviate the erosions on the right bank of Feni river while changing its course by dredging.
- d) To protect assets worth approx. Tk. 38705.00 lakhs BDT in the project area from the river erosions of Feni river.

06. Estimated Cost:

(In Lakh Taka)		
	Original	Revised
a) Total	4681.40	-
b) Taka	4681.40	-
c) Foreign Currency	-	-
d) Project Aid	-	-
e) RPA	-	-

07. Date of Approval :

PCP	PP
-----	----

a) Original : 24/09/2019

b) Latest Revised :

c) Interitem cost adjustment: 30/06/2021

08. Implementation period:

	Date of Commencement	Date of Completion
a) Original	July, 2019	June, 2021
b) Latest Revised	-	-
c) Actual	July, 2019	June, 2021

9. Financial Agreement (source wise):**9.1 Status of Loan / Grant:****a) Foreign Financing:**

Source(s)	Currency as per agreement	Currency as per Agreement	Amount in US\$ (Million)	Nature (Loan/Grant Supplier's credit)	Date of Agreement	Date of Effectiveness	Date of Closing	
							Original	Revised
1		2	3	4	5	6	7	8

..... N/A

b) GOB:

(In Lakh Taka)

Total Amount	Loan	Grant	Cash Foreign Exchange
1	2	3	4
4681.40	-	4681.40	-

9.2 Utilization of Project Aid: (Source wise)

(In Million)

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In US \$	In Local Currency	IN US \$	In Local Currency	In US \$	In Local Currency
1	2	3	4	5	6	7

..... N/A

9.3 Reimbursable Project Aid (RPA)

(In Lakh Taka)

RPA Amount		Amount Spent	Amount claimed	Amount Reimbursed	Remarks.
As Per DPP	As per Agreement				
1	2	3	4	5	6

..... N/A

B. IMPLEMENTATION POSITION**01. Implementation Period:**

Implementation Period as per DPP		Actual Implementation Period	Time Over Run (% of Original Implementation Period)	Remarks
Original	Latest Revised			
1	2	3	4	5
July/2019 to June/2021	-	July/2019 to June/2021	-	Didn't over-run.

02. Cost of the Project:

(In Lakh Taka)

Description	Estimated Cost		Actual Expenditure	Cost Over-run (% of original cost)	Remarks
	Original	Latest Revised			
1	2	3	4	5	6
Total	4681.40	-	4511.01	-3.64%	Didn't over-run.
Taka	4681.40	-	4511.01	-3.64%	
PA	-	-	-	-	

03. Project Personnel: Project work has been implemented by the existing manpower of Feni O&M Division, BWDB, Feni.

Sanctioned strength as per PP	Manpower employed during execution	Status of the existing Manpower			Manpower Employed	
		Manpower requirement for O&M as per PP	existing Manpower for O&M	Others	Male	Female
1	2	3	4	5	6	7
Officer(s)	The project has been implemented with the existing manpower of Feni O & M Division under the technical and administrative supervision of Superintending Engineer, Feni O & M Circle, BWDB, Feni.					
Staff(s)						
Total						

04. Training of project Personnel (Foreign/Local): No Provision of training in this Project.

Field of Training /Study tour/work shop/ Seminar etc.	Provision as per PP		Actual		Remarks.
	Number of Person	Man- months	Number of Person	Man months	
1	2	3	4	5	6
a) Foreign			N/A		
b) Local			N/A		

05. Component wise Progress (As per Latest approved DPP):

(In Lakh Taka)

Items of work as per DPP (Inter item cost adjustment)	Unit	Target as per DPP (Inter item cost adjustment)		Actual Progress		Reasons for deviation (±)
		Financial	Physical (Quantity)	Financial	Physical (Quantity)	
1	2	3	4	5	6	7
Revenue Component:						
Supplies and Services						
Honorarium Allowance	LS	3.00	LS	3.00	LS	
Publicity & advertisement	LS	1.00	LS	1.00	LS	
Travel Expenses	LS	2.00	LS	1.99	LS	
Petrol & Lubricants	LS	2.00	LS	2.00	LS	
Gas & Fuels	LS	2.00	LS	1.36	LS	
Computer consumables	LS	1.00	LS	1.00	LS	
Printings & bindings	LS	1.50	LS	1.50	LS	
Stamps & Seals	LS	2.00	LS	2.00	LS	
General supply	LS	1.00	LS	1.00	LS	
Survey	LS	2.00	LS	2.00	LS	
Motor vehicles (Repair)	LS	2.00	LS	2.00	LS	
Sub Total (a) :		19.50		18.85		
Capital Component:						
b1. Acquisition of Assets						
Motor vehicle (motorcycle)	Nos	1.50	1	1.50	1	
Computers & Accessories	sets	1.60	2	1.60	2	
Office Equipment (Photocopier)	Nos	1.50	1	1.50	1	
Sub Total (b1) :		4.60		4.60		
b2. Construction of works:						
Dredging work in the left bank of Feni River from Km. 67.500 to Km. 68.500 = 1.000 km at Jogotjibanpur in Upazila Feni Sadar, District-Feni under Feni O&M Division, BWDB, Feni during the FY 2019-2020 & 2020-2021.	Km/cum	521.09	1.00 km/ 3,04,082 cum	418.13	0.90km/ 2,43,991 cum	Pre work measurement target = 2,68,700.75 cum Post work measurement = 2, 43, 991 cum. During the joint prework survey with the Taskforce it was necessary to shift the centerline of the proposed dredged sections towards the center of curvature to ensure proper dredging as per design. As a result 900m length instead of 1000m length had to be dredged.

Items of work as per DPP (Inter item cost adjustment)	Unit	Target as per DPP (Inter item cost adjustment)		Actual Progress		Reasons for deviation (±)
		Financial	Physical (Quantity)	Financial	Physical (Quantity)	
1	2	3	4	5	6	7
Bank protective Work along at the Right bank of Feni River from Km. 67.600 to km 68.600= 1000 m at Jogotjibanpur in Upazila Feni Sadar, District-Feni under Feni O&M Division, BWDB, Feni during the FY 2019-2020 & 2020-2021.	km	1721.38	1.00 km	1702.53	1.00 km	
Bank protective Work along at the Right bank of Feni River from Km. 55.450 to km 56.450 = 1000 m at Langolmora in Upazila Chagolnaia, District-Feni under Feni O&M Division, BWDB, Feni during the FY 2019-2020 & 2020-2021.	km	1457.66	1.00 km	1439.37	1.00 km	
Bank protective Work along at the Right bank of Feni River from Km. 56.450 to km 57.100 = 650 m at Langolmora in Upazila Chagolnaia, District-Feni under Feni O&M Division, BWDB, Feni during the FY 2019-2020 & 2020-2021.	km	937.17	0.65 km	927.53	0.65 km	
Sub Total (b2) :		4637.30		4487.56		
Sub Total (b1+b2)		4641.90		4492.16		
Physical Contingency	LS	10.00	LS	-	-	
Price Contingency	LS	10.00	LS	-	-	
Total (a+b+c+d):		4681.40	100.00%	4511.01	99%	

06. Information Regarding Project Director(s):

Name & Designation with pay scale.	Full time	Part time	Responsible for more than one Project	Date of		Remarks.
				Joining	Transfer	
1	2	3	4	5	6	7
Mohammad Jahir Uddin Project Director & Executive Engineer, Feni O&M Division, BWDB, Feni. 43000/- to 69850/- (5 th Grade)	Full time	-	No	08.12.2019	Till date	-

07. Procurement of Transport (in nos.):

Type of transport	Number as per P.P.	Procured with date	Transferred to Transport Pool with date	Transferred to O & M with date	Condemned /damaged with date	Remarks
1	2	3	4	5	6	7
Motor Cycle	1Nos.	1 Nos. Dt. 02-03-2021	-	03-03-2021	-	Being used by the concerned Sectional Officer for the regular maintenance of the project.

08. Procurement of Goods, Works and Consultancy Service.

08.1. Goods & Works of the Project costing above Tk. 200.00 lakh & Consultancy above Tk. 100.00 lakh.

Description of procurement (goods/works /consultancy) as per bid document	Tender/Bid/Proposal Cost (in lakh Taka)		Tender/Bid/Proposal		Date of completion of works/services and supply of goods	
	As per DPP- Inter-item cost adjustment	Contracted value	Invitation date	Contract signing/L.C opening date	As per contract	Actual
1	2	3	4	5	6	7
Bank protective Work along at the Right bank of Feni River from Km. 55.450 to km 56.450 Total 1000 m at Nagolmora in Upazila Chagolnaia District-Feni under Feni O&M Division BWDB Feni during the FY 2019-20&.2020-21. Package No: PW-01/Feni/2019-20 Tender ID No.: 423720	1457.66	1442.66	10-02-2020	05-05-2020	15-06-2021	30-06-2021
Bank protective Work along at the Right bank of Feni River from Km. 56.450 to km 57.100 Total 650 m at Nagolmora in Upazila Chagolnaia District-Feni under Feni O&M Division BWDB Feni during theFY 2019-20 &.2020-21. Package No: PW-02/Feni/2019-20 Tender ID No.: 425303	937.17	928.41	10-02-2020	05-05-2020	15-06-2021	30-06-2021
Dredging work in the left bank of Feni River from Km. 67.500 to Km.68.500 Total 1.000 km at Jogotjibonpur in Upazila Feni Sadar District-Feni under Feni O&M Division BWDB Feni during the FY 2018-2019 & 2019-2020 Package No: DW-03/Feni/2019-20. Tender ID No.: 421321	521.09	474.09	04-02-2020	05-05-2020	30-05-2021	30-06-2021
Bank protective Work along at the Right bank of Feni River from Km. 67.600 to km 68.600 Total 1000 m at Jogotjibonpur in Upazila Feni Sadar District-Feni under Feni O&M Division BWDB Feni during the FY 2019-20 &.2020-21. Package No: PW-04/Feni/2019-20. Tender ID No.: 445402	1721.38	1703.38	15-03-2020	28-07-2020	25-06-2021	30-06-2021

08.2. Use of Project Consultant (s) (Foreign / Local): No provision of deploying consultant in this project.

Name of the field	Approved man month		Actual man month utilized	Remarks
	As per PP	As per contract.		
1	2	3	4	5
a) Foreign	-	-	-	-
b) Local	-	-	-	-

09. Construction / Erection / Installation Tools & Equipment:

Description of items	Quantity (As per DPP)	Quantity procured with date	Transferred to O&M with date	Deposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7

..... N/A

C. FINANCIAL AND PHYSICAL PROGRAMME:**01. (a) Original and revised schedule as per DPP.**

(In Lakh Taka)

Financial Year	Financial provision & physical target as per original DPP				Financial provision & physical target as per latest RDPP (Inter item cost adjustment)			
	Total	GOB	Others	Physical %	Total	GOB	Others	Physical %
1	2	3	4	5	6	7	8	9
2019-20	1560.12	1560.12	-	33.326%	-	-	-	-
2020-21	3121.28	3121.28	-	66.674%	4681.40	4681.40	-	100%
Total	4681.40	4681.40	-	100.00 %	4681.40	4681.40	-	100%

01. (b) Revised ADP allocation and progress:

(In Lakh Taka)

Financial Year	Allocation & Target				Taka Released	Expenditure & Physical Progress			
	Total	GOB	Others	Physical %		Total	GOB	Others	Physical %
1	2	3	4	5	6	7	8	9	10
2019-20	-	-	-	-	-	-	-	-	-
2020-21	4681.00	4681.00	-	100.00%	4660.50	4511.01	4511.01	-	99%
Total	4681.00	4681.00	-	100.00%	4660.50	4511.01	4511.01	-	99%

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT:

Sl. No.	Objectives as per DPP	Actual Achievement	Reason for shortfall, if any
1	2	3	4
01	To protect Langolmora and Jagotjibanpur area from erosion on the right bank of Feni river.	Objective is achieved fully.	No shortfall
02	To develop Langolmora and jagotjibanpur areas as safe flood free areas.	Objective is achieved fully.	No shortfall
03	To alleviate the erosions on the right bank of Feni river while changing its course by dredging.	Objective is achieved fully.	No shortfall
04	To protect assets worth approx. Tk. 38705.00 lakhs BDT in the project area for river erosion.	Objective is achieved fully.	No shortfall
05	To eliminate poverty, improve living standards and create job opportunities by ensuring stable and reliable agricultural development and enhancement.	Objective is achieved fully.	No shortfall
06	To prevent the meandering nature of Feni river.	Objective is achieved fully.	No shortfall
07	To continue the socio-economic development of the area including social security.	Objective is achieved fully.	No shortfall
08	To maintain the environmental balance of the project area from the adverse effects of the environment.	Objective is achieved fully.	No shortfall

E. BENEEFIT ANALYSIS:**01. Annual Out-put:**

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-puts during the 1 st year of operation at full capacity (or during real production for newly completed project)
1	2	3	4
Safeguard to river bank erosion of following items:			
Market Shops	no	51	51
primary/secondary school	no	03	03
Mosque	no	07	07
Residence Building (Pacca, Semi-Pacca, Kacha house)	no	2002	2002
Embankment	Km	3	3
Land/Cultivable land	Ha	300	300
Bridge/Culvert	no	8	8
Road (Kaccha, Pacca)	km	5.50	5.50

02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost of the project		It will be evaluated later by the concern directorate of BWDB & IMED.
(i) Financial	1.33:1.00	
(ii) Economic	1.53:1.00	
(2) Internal rate of return		
(i) Financial	18.38%	
(ii) Economic	22.05%	

(3) Please give reason for shortfall, if any, between the estimated and actual benefit: *No Shortfall.*



F. MONITORING AND AUDITING.

01. Monitoring:

Name & Designation of the inspecting official	Date of inspection	Identified Problems	Recommendations
1	2	3	4
(a) Ministry / Agency:			
Mr. Zahir Uddin Ahmed Chief Engineer, Eastern Zone, BWDB, Cumilla.	Several times	No major problems identified.	Instructed to follow the approved designs & specifications for construction works & to complete within the stipulated time ensuring the quality of the works.
Mr. Md. Nasir Uddin Superintending Engineer Feni O&M Circle, BWDB, Feni.	Several times	No major problems identified.	Instructed to follow the approved designs & specifications for construction works & to complete within the stipulated time ensuring the quality of the works.
Mohammad Jahir Uddin Project Director & Executive Engineer BWDB, Feni.	Several times	No major problems identified.	-
(b) IMED :			
Mr. Khandaker Mohammad Ali Director IMED, Sector-4, Planning Commission.	28/10/2020	No major problems identified.	Project progress was satisfactory and the project must be completed in time ensuring the quality of the physical components.
Mr. Khalil Ahmed Director IMED, Sector-4, Planning Commission.	04/04/2021	No major problems identified.	Project must be completed in time and the works must be completed according to the approved designs and specifications
(c) Others (Please specify):			

02. Auditing during and after Implementation:

2.1. Internal Audit:

Period of Audit	Date of submission of Audit Report.	Major findings/ objections	Whether objection resolved or not.
1	2	3	4
No internal Audit conducted			

2.2. External Audit:

Period of Audit	Date of submission of Audit Report	Major findings/ objections	Whether objections resolved or not	Comment
1	2	3	4	5
Yet to be conducted				

G. DESCRIPTIVE REPORT

1.0 General Observations/Remarks of the Project on:

1.1 Background

The place named Langolmora is located on the right bank of Feni river at Ghopal union of Chhagolnaiya upazila and the village named Jagotjibanpur is located on the right bank of Feni river at Forhadnagar union of Feni sadar upazila in Feni district under Feni O&M division, BWDB, Feni. The river Feni originated from the hilly areas of Khagrachari district. Almost in every year due to flash floods hundreds of hectares of cultivable land, houses, mosques, schools, graveyards and ponds fell a victim to the river erosions in these areas. As a result, many families were completely devastated by losing their households, lands and were living in a very poor condition. Honorable Local MP, political personalities, BWDB officials, Deputy Commissioner and public representatives had expressed their deep concern over the severity of the bank erosion and instructed to take quick action against river bank erosion through river bank protective works and dredging works.

Honorable MPs of Feni-1 and Feni-2 constituency, have requested the Honorable Minister of Water Resources to take necessary steps to solve the problem of river erosion in the project area through DO letters. Besides the local residents and local administration had also requested to take necessary actions.

In this situation, a technical committee was formed to study the proposed project. The committee submitted its report on November, 2017. Moreover, a latest Technical Report was submitted by the technical committee on 24/06/2019 as per the compliances of PEC meeting of Planning Commission. The technical committee in its report has recommended the implementation of this work. In accordance with the recommendations of the Technical Report, the DPP was prepared.

1.2 Justification/Adequacy:

- About 2.65 km bank lines will be protected from the Feni river erosion. Thereby making the land safe for farming which would have a huge positive impact on the economic activities of the local people.
- Markets, primary/secondary schools, homesteads, cultivable lands, roads, and other private & public properties will be saved in the area from the erosion of Feni river. The approximate value of the properties saved is Tk.38705.00 lakhs BDT.
- The social security and national economic situation of the area will be improved.
- There will be poverty alleviation and employment opportunities.
- Will have a positive impact on the environment.

1.3. Objectives:

The main objective of the project is-

- a) To protect Langolmora and Jagotjibanpur area from erosion on the right bank of Feni river.
- b) To develop Langolmora and Jagotjibanpur areas as safe flood free areas.
- c) To alleviate the erosions on the right bank of Feni river while changing its course by dredging.
- d) To protect assets worth approx. Tk. 38705.00 lakhs BDT in the project area from river erosion.
- e) Eliminate poverty, improve living standards and create job opportunities by ensuring stable and reliable agricultural.
- f) To prevent the meandering nature of Feni river.
- g) To continue the socio-economic development of the area including social security.
- h) To maintain the environmental balance of the project area from the adverse effects of the environment.

1.4. Project revision with reasons (Inter-item cost adjustment):

Due to the change of river course and flow pattern of the Feni river, the approved working design was changed from the original DPP design. Consequently, inter item cost adjustment DPP had to be formulated due to the differences in the estimated costs of the four packages of the work within the approved DPP cost.

2. Rationale of the project in respect of Concept, Design, Location and Timing:

Implementation of 2.65km. river bank protective work and 1 km of river dredging will save the lives and valuable properties under the project area along with important infrastructures at Langolmora village upazila:- Chhagolnaiya and Jagotjibanpur village, upazila:- Feni sadar at Feni district. The nature and objective of the project have direct relevance to the national objectives of attaining self-reliance in food grain production, generation of rural development, poverty alleviation especially for rural poorer section, creation social & environmental balance and building economic infrastructures for the future generations to sustain.

3. Brief description on planning and financing of the project and its applicability.

◆ Project Identification:

To solve the problem of Feni river erosion, local people had been demanding to take necessary steps. Honorable MPs of Feni-1 & Feni-2 constituency has requested the Hon'ble Minister of Water Resources to take necessary actions to solve the problem of river erosion in the project area through DO letters.

◆ Project Preparation:

In this situation, a technical committee was formed to study the feasibility of the proposed project. The committee submitted its report on November, 2017. Moreover, a latest Technical Report was submitted by the technical committee on 24/06/2019 as per the compliances of PEC meeting of Planning Commission. The technical committee in its report had recommended in favor of implementation of the project. In accordance with the recommendations of the Technical Report, the DPP was prepared.

According to the instructions of the Ministry of Water Resources, Bangladesh Water Development Board has taken up the project in cooperation with the field level officials of Feni O&M Division, BWDB, Feni.

◆ Appraisal:

The PEC meeting at planning commission was held on 25.03.2019 & DPEC meeting for inter item cost adjustment was held on 01.06.2021 at the Ministry of Water Resources.

◆ Credit Negotiation: Not Applicable.

◆ Credit Agreement: Not Applicable.

◆ Credit Effectiveness: Not Applicable.

◆ Loan Disbursement: Not Applicable.

◆ Loan Conditionality: Not Applicable.

◆ Project Approval:

The Project was approved by the Honorable Planning Minister on 24/09/2019 & the inter item cost adjustment DPP was approved by the ministry of water resource on 30/06/2021.

◆ Others (if any): Nil.

4. Analysis of the Post-Implementation situation and result of the project:

4.1 Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project.

Yes.

4.2 Programme for use of created facilities of the project

All the infrastructure that was assumed to be saved, seems to be saved after implementing the project. The affected stakeholders are directly taking the advantages of the facilities which were created by the project.

4.3 O & M Programme of the project

As the project has been completed, major repair/rehabilitation works will be accomplished from regular O&M budget of BWDB if required

4.4 Impact of the project

4.4.1 Direct

- Protection of Nangolmopra village at Chhagolnaiyya upazila and Jagotjibanpur village of Forhadnagar union at Feni sadar upazila in Feni District
- Protection of surrounding community from the inundation during the monsoon period (May to November for Feni district).
- 2.65 km bank lines and approx. 300 hectares of land will be protected from the Feni river erosion.
- Markets, primary/secondary schools, homesteads, cultivable lands, roads, and other private & public properties will be saved in the area from the Erosion of Feni river. The approximate value of the properties to be saved is Tk.38705.00 lakhs BDT.

4.4.2. Indirect

- By implementing the project, the catastrophic events such as erosion as described will be reduced and the project area will be free from flash floods and river erosion, as well as the socio-economic context of the project area will be improved and the environment will be enhanced. Immunity will be strengthened in cyclones, storms, floods, surges and other natural disasters etc.

4.5 Transfer of Technology and Institutional Building through the project.

Not Applicable.

4.6 Employment generation through the project.

A large number of skilled/unskilled workers were employed during construction period.

4.7 Possibility of Self employment

Many agricultural land and business center was saved. Hence there will be significant possibility of self-employment on agriculture sector and business sector.

4.8 Possibility of women-employment opportunity

Yes, there are possibilities of women-employment since the project area is benefitted as well as enhanced.

4.9 Women's participation in development

Yes.

4.10 Probable Impact on Socio-Economic activity.

By protecting the river bank lines, the threat on the living community who were landless and homeless will be eradicated and therefore the economy of the local people will not be adversely affected. As a result, socio-economic balance in the locality is being enhanced.

76

4.11 Impact on environment

Environmental enhancement is being achieved through the implementation of the project. Bank erosion hazards of environment are eradicated to ensure the safety of local community and to increase the flow capacity of Feni river at the said areas of Langolmora and Jagotjibanpur.

4.12 Sustainability of the project

The project is sustained but may require periodic maintenance whenever and wherever required.

4.13 Contribution to poverty alleviation/reduction

- After completion of the project, 2.65 km bank lines of project area and approx. 300 hectares of land across right bank of the Feni river is protected from erosion. Thus protecting the local people from being homeless and saving huge immovable public and private properties which worth approx. Tk. 38705.00 lakhs BDT.
- Socio-economic development of the area is enhanced by the growth of local business on the protected bank and surrounding area of the Feni river.

4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.

Positive remarks have been given regarding the project.

4.15 Contribution of Micro-credit programmes and Comments on overlapping with any NGO activities.

Not Applicable.

05. Problems encountered during Implementation (with duration & steps taken to remove those)


Project Management	: N/A.
Project Director	: N/A.
Land Acquisition	: N/A.
Procurement	: N/A.
Consultancy	: N/A.
Contractor	: N/A.
Manpower	: N/A.
Law & Order	: N/A.
Natural calamity	: N/A.
Project financing, allocation and release	: N/A.
Design formulation/approval	: N/A.
Project aid disbursement and re-imburement	: N/A.
Mission of the development partners.	: N/A.
Time & Cost Over-run	: N/A.
Project Supervision/Inspection	: N/A.
Delay in Decision	: N/A.
Transport	: N/A.
Training	: N/A.
Approval	: N/A.
Others	: N/A.

06. Remarks & Recommendations of the Project Director:

The project is located in Langolmora village under Chhagolnaiya upazila and Jagotjibanpur village under Feni sadar upazila of Feni district. Both the villages suffered greatly due to the erosions of the Feni river. If any necessary measures were not taken to prevent the river erosion, about 5,000 people would have been displaced. Public and private facilities in the area were under threat from river erosion. In that context, BWDB took up this project. The project has been successfully implemented in compliance with the approved designs & specifications. Quality control had been assured by BWDB's Taskforce committee to ensure highest quality with greater transparency. As well, the Respected Director(s) of the Planning Commission also visited the project area and their valuable suggestions enhanced the construction of the physical works of the project.

After implementation of the project, Langolmora and Jagotjibanpur village has been protected from erosion of the Feni river. 2.65 km bank lines of project area and approx. 300 hectares of land across right bank are now fully protected from river erosion threat. Thus, the project boosts a huge positive impact on the economic activities of the local people. Stakeholders are happy with the project. Regular maintenance of the project might be carried out from O&M budget of BWDB whenever and wherever required. Besides, it can be recommended that more dredging works can enhance the navigation facilities as well as prevent the meandering characteristics of the left bank of the Feni river at the Jagotjibanpur area. Apart from these, additional bank protective works might also be needed to be done in future at the downstream of the termination point of the completed protective work at the Langolmora area of the Feni district.

Date


(Mohammad Jahir Uddin)
Project Director
Protection Of Langolmora And Jagotjibanpur Area
Under Chagolnaiya & Feni Sadar Upazila Of Feni
District From The Erosion Of Right Bank Of The Feni
River Project
&
Executive Engineer(Civil)
Feni O&M Division
BWDB, Feni.

07. Remarks/ Comments of Agency Head.

After completion of the project, 2.65 km bank line along the Feni river and approximately 300 hectares of land are protected from riverbank erosion. Thus the project is protecting the local people from being homeless and saving huge immovable public and private properties worth approx. 38705.00 lakh taka. The project has been implemented within a fiscal year without any revision during Covid-19 pandemic situation. This project signifies BWDB's capacity and devotion towards proper project implementation.

Date.....


Signature and Seal
(FAZLUR RASHID)
Director General
BWDB, Dhaka.

08. Remarks/ Comments of the officer in-charge of the Ministry / Division.

Date.....

Signature and Seal.

