

ANALYSIS TEMPLATE REPORT

Primary Element	Secondary Element	Weight	Unit	Element Rate	Value
64. Building Construction					
64-560	Supply, fitting, fix. Translucent sheet ridging or gutting				
40.	<u>Metal Work</u>				
	40-365 Nuts & Bolts, 13mm and below	0.1640	kg	@ Tk. . . .per	kg Tk.
	40-615 Sheet, colour, Translucent, 2mm thick...	1.0800	sqm	@ Tk. . . .per	sqm Tk.
				Sub Total	Tk.
80.	<u>Labour</u>				
	80-080 Carpenter	0.0597	day	@ Tk. . . .per	day Tk.
	80-085 Carpenter, Head	0.0045	day	@ Tk. . . .per	day Tk.
	80-090 Carpenter, Helper	0.0597	day	@ Tk. . . .per	day Tk.
	80-090 (Carpenter, Helper)	0.0005	day	@ Tk. . . .per	day Tk. (Misc. Sundry)
				Sub Total	Tk.
				Sum of Sub Total	Tk.
				Overhead &	2.5 Tk.
				Item Total	Tk.
				Contractor's	10 % Tk.
				Total	Tk.
				VAT	5.5 % Tk.
				Item Grand Total	Tk.